

Three Week Look Ahead Schedule
Littleton WRRF

Enter Date of First Monday:	11/6/23	KEY:
Schedule End Date:	11/24/23	Start Date
Date Prepared:	11/3/2023	Work Date
Prepared By:	Matt Claus	End Date

Description	Resp	Dur.	Start	Finish	OT		6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
					Sa	Su	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S
PROJECT GENERAL ACTIVITIES (PG)																											
					N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
					N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
WRRF ACTIVITIES																											
Thanksgiving Site Closed	ALL	2	23-Nov-23	24-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
VR Crane Set-Up	VRC	1	6-Nov-23	6-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Continue dewatering operations	Onyx / LRT	15	6-Nov-23	24-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Install 4" , 6" , 8" FM and 6" DI Water from Entry to Tank Layback (Pending Pipe Approval)	Onyx	4	TBD	TBD	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Begin FRP for Bioreactor base slab	VRC	15	6-Nov-23	30-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Place Southwest Corner Slab	VRC	1	9-Nov-23	9-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Place Southeast Corner Slab	VRC	1	16-Nov-23	16-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Begin Rebar / Formwork For Southwest Exterior Wall	VRC	10	16-Nov-23	29-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
Phragmites Cut / Removal	Solitude (Littleton)	1	21-Nov-23	21-Nov-23	N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
					N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X
					N	N	6	7	8	9	10	X	X	13	14	15	16	17	X	X	20	21	22	23	24	X	X