




LOOK-AHEAD SCHEDULE

Littleton Common Sewer Expansion and Water Main Replacement
Town of Littleton, MA.
10/30/24

Activity	Week Ending: 11/2/24							Week Ending: 11/9/24						
	Date: 27	28	29	30	31	1	3	4	5	6	7	8		
	S	M	T	W	Th	F	S	M	T	W	Th	F		
Crew 1 (Nights 8pm-4am Sun. PM - Fri. AM) King St. 15" PVC Sewer Great Rd. to End														
Crew 2 (Nights 8pm-4am Sun. PM - Fri. AM) 550 King Street - Water Main King Street - Sewer stub to Village Lane														
Crew 3 & 4 (Nights 8pm-4am Sun. PM - Fri. AM) King Street & Great Rd - Sewer & water services														
Misc - Days 7am to 5pm														
High School pump station - Site restoration														
High School pump station - Chain link fence installation														
*schedule may change due to inclement weather in the forecast														










Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
1	Notice of award	1 day	Wed 5/10/23	Thu 5/11/23
2	Execution of contract	1 day	Mon 6/5/23	Tue 6/6/23
3	Notice to proceed	1 day	Thu 6/15/23	Fri 6/16/23
4	Submittals	30 days	Tue 6/6/23	Mon 7/17/23
5	Mobilization	5 days	Mon 6/12/23	Mon 6/19/23
6	Erosion Control Crew	7 days	Mon 6/12/23	Wed 6/21/23
7	Installation of erosion control	7 days	Mon 6/12/23	Wed 6/21/23
8	Main Line Crew #1	308 days	Tue 7/18/23	Fri 9/13/24
9	King Street - Installation of 8" PVC force main from #56 to west side of Rte 495 bridge - NIGHT SHIFT	11 days	Tue 7/18/23	Wed 8/2/23
10	#55 Russel St - Installation of new 8" FM from #50 to primary valve distribution structure	10 days	Wed 8/2/23	Tue 8/15/23
11	King Street - Installation of 12" DI water main Murray Park Rd to west side of Rte 495 bridge	5 days	Tue 8/15/23	Tue 8/22/23
12	Russell St - Installation of 6' FM & 12" WM in combined trench - King Street to tie in beyond #69	15 days	Tue 8/22/23	Tue 9/12/23
13	King Street - Installation of 12" water main East Side of Rte 495 bridge to intersection of Russell St	13 days	Tue 9/12/23	Fri 9/29/23
14	King Street - Installation of 8" PVC force main East Side of Rte 495 bridge to intersection of Russell St	12 days	Wed 9/13/23	Fri 9/29/23
15	Stevens Street - 8" pvc gravity sewer & 8" DI water main to SMH 17-4	7 days	Wed 7/10/24	Fri 7/19/24
16	Great Rd - Installation of 8" gravity sewer S17-4 to S18-2	29 days	Fri 7/19/24	Wed 8/28/24
17	Great Rd - Installation of 8" gravity sewer & 12" DI WM in combined trench S18-2 to S18-3	3 days	Wed 8/28/24	Mon 9/2/24
18	Great Rd - Installation of 2" Pressure Sewer & 12" DI WM in combined trench S18-3 to FC MH at #220	6 days	Mon 9/2/24	Tue 9/10/24
19	Meefinghouse Rd - Installation of gravity sewer S17-4 to S17-9	3 days	Tue 9/10/24	Fri 9/13/24
20				
21	Main Line Crew #2	341.88 days	Thu 6/29/23	Thu 10/10/24
22	Middle School - Installation of 18" gravity sewer - S10-2 to S12-1 (existing SMH) DAY SHIFT	36 days	Thu 6/29/23	Wed 8/16/23
23	Shattuck St. - Installation of 18" gravity sewer existing S12-1 to S13-1	19 days	Thu 7/20/23	Tue 8/15/23
24	King Street - Installation of new 18" PVC sewer from (S13-1) Shattuck St to S14-1 (Night Shift)	36 days	Tue 8/15/23	Wed 10/4/23
25	Stevens St - Installation of 8" gravity sewer & 8" WM in combined trench from King St S14-1 to S17-4 Great Rd	36 days	Wed 10/4/23	Thu 11/23/23

Littleton Common Sewer Expansion Littleton August 23, 2024	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
26	King Street - Installation of new 18" PVC sewer & 12" DI WM in combined trench from (S14-1) to Partridge Ln.	97 days	Sun 6/2/24	Thu 10/10/24
27				
28	Main Line Crew #3	295.88 days	Thu 7/20/23	Thu 8/29/24
29	Middle School - Installation of 6" FM Flow meter to intersection of Russell St	3 days	Thu 7/20/23	Tue 7/25/23
30	Great Rd - 12" water main starting st #289 and bring onto roadway	1 day	Sun 8/25/24	Sun 8/25/24
31	Great Rd and King Street water tie in	1 day	Mon 8/26/24	Mon 8/26/24
32	King Street water services	1 day	Tue 8/27/24	Tue 8/27/24
33	King St & Stevens Street Water main tie in	2 days	Wed 8/28/24	Thu 8/29/24
34	Main Line Crew #4	21 days	Mon 5/6/24	Sun 6/2/24
35	Installation of 8" DI FM at Rte 495 bridge crossing	21 days	Mon 5/6/24	Sun 6/2/24
36	Sewer Service Crew	330.88 days	Tue 8/15/23	Wed 11/13/24
37	King Street	24 days	Fri 10/11/24	Wed 11/13/24
38	Stevens Street	2 days	Thu 11/23/23	Mon 11/27/23
39	Great Road	15 days	Mon 9/2/24	Mon 9/23/24
40	Shattuck Street	6 days	Tue 8/15/23	Wed 8/23/23
41	Water Service Crew	302.88 days	Tue 9/26/23	Fri 11/15/24
42	King Street	8 days	Wed 11/6/24	Fri 11/15/24
43	Stevens Street	1 day	Mon 11/27/23	Tue 11/28/23
44	Great Road	12 days	Mon 9/23/24	Wed 10/9/24
45	Russell Street	10 days	Tue 9/26/23	Tue 10/10/23
46	High School & Middle School Pump Stations	358 days	Mon 6/5/23	Wed 10/9/24
47	Anticipated Submittals	70 days	Mon 6/5/23	Thu 9/7/23
48	Approval by engineer - Approvals pending	30 days	Thu 9/7/23	Thu 10/19/23
49	High School Wetwell & valve pit delivered, pumps & electric panel anticipated end of Sept to early Oct	50 days	Thu 8/1/24	Wed 10/9/24
50	Middle School pump station startup completed 8/22/24	5 days	Mon 8/19/24	Sun 8/25/24
51	Paving	322 days	Wed 8/2/23	Fri 10/18/24
52	In accordance with the contract documents	322 days	Wed 8/2/23	Fri 10/18/24
53				

Littleton Common Sewer Expansion Littleton August 23, 2024	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
54	Restoration	313 days	Mon 9/11/23	Fri 11/15/24
55	Cleanup, loam & seed restoration	313 days	Mon 9/11/23	Fri 11/15/24

Littleton Common Sewer Expansion
 Littleton
 August 23, 2024

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

