

Three Week Look Ahead Schedule

Littleton WRRF

| | | |
|-----------------------------|------------|------------|
| Enter Date of First Monday: | 4/28/25 | KEY: |
| Schedule End Date: | 5/16/25 | Start Date |
| Date Prepared: | 4/25/2025 | Work Date |
| Prepared By: | M Vandiver | End Date |

| Description | Resp | PWP | Dur. | Start | Finish | OT | | 28 | 29 | 30 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
|-----------------------------------------------------|-------------|-----|------|-----------|-----------|----|----|----|----|----|----|---|---|---|---|---|---|----|---|----|----|----|----|----|----|----|----|----|
| | | | | | | Sa | Su | M | T | W | Th | F | S | S | M | T | W | Th | F | S | S | M | T | W | Th | F | S | S |
| PROJECT GENERAL ACTIVITIES (PG) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| WRRF ACTIVITIES | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SITE / Wet Wells / Pump Stations | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Finishes - Onyx Return | Onyx | | | 5-May-25 | 30-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| BIOREACTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slide Gate - Concrete Blockout Repair (Strip Forms) | VR Concrete | | | 29-Apr-25 | 30-Apr-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Install Slide Gate in Membrane Channel | MCC | | | 12-May-25 | 14-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| 6" IR PVC and Instruments | MCC | | | 28-Apr-25 | 29-Apr-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Odor Control FRP Supports Install | MCC | | | 29-Apr-25 | 1-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Odor Control FRP Pipe Install | MCC | | | 12-May-25 | 21-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Process Building - Building Outfitting | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Fire Sprinkler Install - Install PIV | Carlyisle | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Plumbing Install | R.W Irvine | | | 10-Apr-25 | 9-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Restroom FRP Panels and Ceiling | Redline | | | 7-May-25 | 9-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| HVAC Install with Controls | CAM HVAC | | | 7-Apr-25 | 16-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Process Building - Electrical | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Electric Room Rough-in / Pulling Wire | ELM | | | 24-Mar-25 | 30-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Restroom Exhaust Fan Electrical | ELM | | | 1-May-25 | 6-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Process Building - Mechanical and Equipment | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MBR Frame Mounting Brackets | MCC | | | 21-Apr-25 | 28-Apr-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Form MBR Basins (Infills - Placement 5/2) | MCC | | | 2-May-25 | 2-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| WAS/Drain Ductile Piping (Final Tie-Ins) | MCC | | | 5-May-25 | 5-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Interior FRP Supports | MCC | | | 23-Apr-25 | 28-Apr-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Interior FRP Pipe | MCC | | | 5-May-25 | 8-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Chemical Feed Systems and Supports | MCC | | | 28-Apr-25 | 15-May-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| Small Bore Stainless - Air Lines for Accuators | MCC | | | 19-May-25 | 5-Jun-25 | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |
| EQ Tanks | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | N | N | 28 | 29 | 30 | 1 | 2 | X | X | 5 | 6 | 7 | 8 | 9 | X | X | 12 | 13 | 14 | 15 | 16 | X | X |

| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | | 2026 | | | | | |
|--------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|----------|---------|-------------|------------|-------------|----------------------------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--------------------------------------------------------|-----|-----|-----|-----|------|--|--|--|--|--|
| | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | | | | | |
| 2094 - Littleton Water Resource Recovery Facility - Littleton, MA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Milestones | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MI9995 | Substantial Project Completion | 0 | 0 | | 20-May-25 | -19 | | | | | | | | | | | | | | | | | | | ◆ | Substantial Project Completion | | | | | | | | | | |
| MI9999 | Final Project Completion (730 days from NTP 6/13/2025) | 0 | 0 | | 02-Jul-25* | -19 | | | | | | | | | | | | | | | | | | | ◆ | Final Project Completion (730 days from NTP 6/13/2025) | | | | | | | | | | |
| Change Management | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCC Sizing and Footprint | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1210 | Engineer Review and Responds to Letter of Potential Delay - MCC | 43 | 7 | 20-Nov-23 A | 10-Jul-24 | 144 | ■ Engineer Review and Responds to Letter of Potential Delay - MCC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Veolia Valve 16-FV-801 Automation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1340 | Engineer & Owner Review and Approve Valve 16-FV-801 - AU | 10 | 4 | 29-May-24 A | 05-Jul-24 | -8 | ■ Engineer & Owner Review and Approve Valve 16-FV-801 - AU | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1260 | Engineer Reviews and Approves PCO-011 for 16-FV-801 - AU | 20 | 9 | 13-Jun-24 A | 12-Jul-24 | -13 | ■ Engineer Reviews and Approves PCO-011 for 16-FV-801 - AU | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1360 | 16-FV-801 Valve Install - AU | 10 | 10 | 19-Feb-25 | 04-Mar-25 | -13 | ■ 16-FV-801 Valve Install - AU | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RFI 94 Flow Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1380 | Engineer Review and Responds to RFI 94 Flow Switches - RFI 94 | 5 | 3 | 17-May-24 A | 03-Jul-24 | 21 | ■ Engineer Review and Responds to RFI 94 Flow Switches - RFI 94 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Internal Recycle Pump Installation/Layout Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1410 | Engineer Review and Provide Direction on Hatch/Cover Layout - HT | 20 | 8 | 19-Jun-24 A | 11-Jul-24 | 118 | ■ Engineer Review and Provide Direction on Hatch/Cover Layout - HT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1440 | Veolia Review and Approve Revised Drawing for Internal Recycle Pumps and Hatch Layout - HT | 10 | 4 | 24-Jun-24 A | 05-Jul-24 | 112 | ■ Veolia Review and Approve Revised Drawing for Internal Recycle Pumps and Hatch Layout - HT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1450 | Methuen Discuss w/ Tank Connections for Supporting Pump Rails - HT | 10 | 10 | 08-Jul-24 | 19-Jul-24 | 112 | ■ Methuen Discuss w/ Tank Connections for Supporting Pump Rails - HT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Membrane Feed Pumps Installation/Layout Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1510 | Veolia Review and Approve Revised Drawing for Membrane Pumps and Hatch Layout - MB | 10 | 4 | 24-Jun-24 A | 05-Jul-24 | 38 | ■ Veolia Review and Approve Revised Drawing for Membrane Pumps and Hatch Layout - MB | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Tier 1 Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133419 Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133419A | Review & Approve Metal Building Systems | 20 | 5 | 15-Jan-24 A | 08-Jul-24 | 22 | ■ Review & Approve Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133419F | Fabricate & Deliver Metal Building Systems (ETD 8/24) | 90 | 25 | 31-Jan-24 A | 05-Aug-24 | 22 | ■ Fabricate & Deliver Metal Building Systems (ETD 8/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 230923 Direct Digital Control (DDC) System for HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 230923F | Fabricate & Deliver Direct Digital Control (DDC) System for HVAC | 100 | 40 | 29-Feb-24 A | 26-Aug-24 | 50 | ■ Fabricate & Deliver Direct Digital Control (DDC) System for HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 238126 Split-System Air-Conditioners | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 238126F | Fabricate & Deliver Split-System Air Conditioners | 180 | 5 | 17-Jul-23 A | 08-Jul-24 | 90 | ■ Fabricate & Deliver Split-System Air Conditioners | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262213 Low-Voltage Distribution Transformers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262213F | Fabricate & Deliver Low-Voltage Distribution Transformers (ETD 11/24) | 260 | 100 | 23-Feb-24 A | 20-Nov-24 | 55 | ■ Fabricate & Deliver Low-Voltage Distribution Transformers (ETD 11/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262419 Motor Control Centers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262419F | Fabricate & Deliver Motor Control Centers (ETD 10/24) | 280 | 80 | 17-Apr-24 A | 23-Oct-24 | 71 | ■ Fabricate & Deliver Motor Control Centers (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262913 Manual & Magnetic Motor Controllers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262913SB | Prepare & Submit Manual & Magnetic Motor Controllers - Rev B | 30 | 5 | 15-Feb-24 A | 08-Jul-24 | 6 | ■ Prepare & Submit Manual & Magnetic Motor Controllers - Rev B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262913AB | Review & Approve Manual & Magnetic Motor Controllers - Rev B | 20 | 20 | 09-Jul-24 | 05-Aug-24 | 6 | ■ Review & Approve Manual & Magnetic Motor Controllers - Rev B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 262913F | Fabricate & Deliver Manual & Magnetic Motor Controllers | 130 | 130 | 06-Aug-24 | 11-Feb-25 | 6 | ■ Fabricate & Deliver Manual & Magnetic Motor Controllers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 263213.16 Gaseous Emergency Engine Generators | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 263213.16F | Fabricate & Deliver Gaseous Emergency Engine Generators (ETD 12/15/24) | 260 | 120 | 23-Nov-23 A | 20-Dec-24 | 21 | ■ Fabricate & Deliver Gaseous Emergency Engine Generators (ETD 12/15/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 263600 Transfer Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 263600F | Fabricate & Deliver Transfer Switches (ETD 11/24) | 240 | 100 | 06-Nov-23 A | 20-Nov-24 | 43 | ■ Fabricate & Deliver Transfer Switches (ETD 11/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 463373 Liquid Chemical Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 463373S | Prepare & Submit Liquid Chemical Diffusers | 30 | 30 | 31-May-24 A | 12-Aug-24 | 91 | ■ Prepare & Submit Liquid Chemical Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 463373A | Review & Approve Liquid Chemical Diffusers | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 91 | ■ Review & Approve Liquid Chemical Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 463373F | Fabricate & Deliver Liquid Chemical Diffusers | 35 | 35 | 11-Sep-24 | 30-Oct-24 | 91 | ■ Fabricate & Deliver Liquid Chemical Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349 Membrane Biological Reactors | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349F | Fabricate & Deliver Membrane Biological Reactors | 180 | 95 | 23-Jan-24 A | 13-Nov-24 | 7 | ■ Fabricate & Deliver Membrane Biological Reactors | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
 Remaining Activities - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | | 2026 | | | | | |
|-----------------------------------------------------------------|-----------------------------------------------------------------------------|----------|---------|-------------|-----------|-------------|-----------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|--|--|--|--|--|
| | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | | | | | |
| 465349.1 MBR - Air Compressors | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.1F | Fabricate & Deliver MBR - Air Compressors (ETD 10/24) | 105 | 105 | 01-Jul-24 | 27-Nov-24 | -8 | Fabricate & Deliver MBR - Air Compressors (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.2 MBR - Air Dryers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.2F | Fabricate & Deliver MBR - Air Dryers (ETD 11/24) | 105 | 100 | 06-Sep-23 A | 20-Nov-24 | 2 | Fabricate & Deliver MBR - Air Dryers (ETD 11/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.3 MBR - Automated Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.3F | Fabricate & Deliver MBR - Automated Valves (ETD 11/24) | 105 | 100 | 08-Jan-24 A | 20-Nov-24 | 56 | Fabricate & Deliver MBR - Automated Valves (ETD 11/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.3AD | Review & Approve MBR - Automated Valves - D | 20 | 5 | 28-May-24 A | 08-Jul-24 | 151 | Review & Approve MBR - Automated Valves - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.3A MBR - Motor Operated 16-FV-801 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.3FV | Fabricate & Deliver MBR - Automated 16-FV-801 Valve | 150 | 150 | 15-Jul-24 | 18-Feb-25 | -13 | Fabricate & Deliver MBR - Automated 16-FV-801 Valve | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.4 MBR - Manual Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.4F | Fabricate & Deliver MBR - Manual Valves (ETD 06/24) | 105 | 10 | 08-Jan-24 A | 15-Jul-24 | 42 | Fabricate & Deliver MBR - Manual Valves (ETD 06/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.5 MBR - Backpulse Tank | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.5F | Fabricate & Deliver MBR - Backpulse Tank (ETD 11/24) | 105 | 100 | 08-Jan-24 A | 20-Nov-24 | 7 | Fabricate & Deliver MBR - Backpulse Tank (ETD 11/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.6 MBR - Bioreactor Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.6F | Fabricate & Deliver MBR - Bioreactor Diffusers (ETD 07/24) | 90 | 12 | 14-Mar-24 A | 17-Jul-24 | 118 | Fabricate & Deliver MBR - Bioreactor Diffusers (ETD 07/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.7 MBR - Chemical Dosing Pumps & Appurtenances | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.7F | Fabricate & Deliver MBR - Chemical Dosing Pumps & Appurtenances (ETD 10/24) | 105 | 80 | 29-Dec-23 A | 23-Oct-24 | 8 | Fabricate & Deliver MBR - Chemical Dosing Pumps & Appurtenances (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.8 MBR - EQ Tank Diffusers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.8F | Fabricate & Deliver MBR - EQ Tank Diffusers (ETD 07/24) | 105 | 60 | 14-Mar-24 A | 24-Sep-24 | 47 | Fabricate & Deliver MBR - EQ Tank Diffusers (ETD 07/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.9 MBR - Submersible Pumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.9F | Fabricate & Deliver MBR - Submersible Pumps (ETD 06/24 (BR)) | 90 | 15 | 14-Mar-24 A | 22-Jul-24 | 5 | Fabricate & Deliver MBR - Submersible Pumps (ETD 06/24 (BR)) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.10 MBR - Submersible Mixers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.10F | Fabricate & Deliver MBR - Submersible Mixers (ETD 06/24) | 105 | 20 | 19-Mar-24 A | 29-Jul-24 | 22 | Fabricate & Deliver MBR - Submersible Mixers (ETD 06/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.10AD | Review & Approve MBR - Submersible Mixers - Rev D | 20 | 19 | 27-Jun-24 A | 26-Jul-24 | 23 | Review & Approve MBR - Submersible Mixers - Rev D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.11 MBR - Blowers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.11F | Fabricate & Deliver MBR - Blowers (ETD 10/24) | 120 | 80 | 01-May-24 A | 23-Oct-24 | 15 | Fabricate & Deliver MBR - Blowers (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12 MBR - Main Control Panel | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12SD | Prepare & Submit MBR - Main Control Panel - D | 30 | 29 | 28-Jun-24 A | 09-Aug-24 | 24 | Prepare & Submit MBR - Main Control Panel - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12AD | Review & Approve MBR - Main Control Panel - D | 20 | 20 | 12-Aug-24 | 09-Sep-24 | 24 | Review & Approve MBR - Main Control Panel - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12F | Fabricate & Deliver MBR - Main Control Panel (ETD 01/25) | 80 | 80 | 10-Sep-24 | 06-Jan-25 | 24 | Fabricate & Deliver MBR - Main Control Panel (ETD 01/25) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13 MBR - WAS/ Drain Pumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13F | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | 110 | 70 | 08-Jan-24 A | 08-Oct-24 | 66 | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14 MBR - Influent Screens | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14F | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | 90 | 81 | 18-Jun-24 A | 24-Oct-24 | 50 | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15 MBR - Remote IO Panel | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15SD | Prepare & Submit MBR - Remote IO Panel - D | 30 | 27 | 25-Jun-24 A | 07-Aug-24 | 6 | Prepare & Submit MBR - Remote IO Panel - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15AD | Review & Approve MBR - Remote IO Panel - D | 20 | 20 | 08-Aug-24 | 05-Sep-24 | 6 | Review & Approve MBR - Remote IO Panel - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15F | Fabricate & Deliver MBR - Remote IO Panel (ETD 01/25) | 100 | 100 | 06-Sep-24 | 30-Jan-25 | 6 | Fabricate & Deliver MBR - Remote IO Panel (ETD 01/25) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17 MBR - Field Instruments | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17SC | Prepare & Submit MBR - Field Instruments - C - Resume | 12 | 12 | 05-Jul-24 | 22-Jul-24 | 21 | Prepare & Submit MBR - Field Instruments - C - Resume | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17AC | Review & Approve MBR - Field Instruments - C | 20 | 20 | 23-Jul-24 | 19-Aug-24 | 21 | Review & Approve MBR - Field Instruments - C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17F | Fabricate & Deliver MBR - Field Instruments | 80 | 80 | 20-Aug-24 | 13-Dec-24 | 21 | Fabricate & Deliver MBR - Field Instruments | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.18 MBR - Vacuum Ejectors | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.18F | Fabricate & Deliver MBR - Vacuum Injectors (ETD 10/24) | 105 | 80 | 28-Aug-23 A | 23-Oct-24 | 17 | Fabricate & Deliver MBR - Vacuum Injectors (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.19 MBR - Membrane Basins & Cassettes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.19F | Fabricate & Deliver MBR - Membrane Basins & Cassettes (ETD 10/24) | 200 | 80 | 23-Jan-24 A | 23-Oct-24 | 71 | Fabricate & Deliver MBR - Membrane Basins & Cassettes (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.20 MBR - Permeate Pumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.20AD | Review & Approve MBR - Permeate Pumps - D | 20 | 18 | 25-Jun-24 A | 25-Jul-24 | 35 | Review & Approve MBR - Permeate Pumps - D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
 Remaining Activities - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | | 2026 | | | | | |
|----------------------------------------------------------|--------------------------------------------------------------------------------|----------|---------|-------------|-----------|-------------|--------------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|--|--|--|--|--|
| | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | | | | | |
| 265213F | Fabricate & Deliver Emergency & Exit Lighting | 100 | 47 | 21-Dec-23 A | 05-Sep-24 | 106 | Fabricate & Deliver Emergency & Exit Lighting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 265619 LED Exterior Lighting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 265619F | Fabricate & Deliver LED Exterior Lighting | 100 | 47 | 21-Dec-23 A | 05-Sep-24 | 96 | Fabricate & Deliver LED Exterior Lighting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216 Water Utility Distribution Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216F | Fabricate & Deliver Water Utility Distribution Valves | 100 | 100 | 08-Jan-24 A | 20-Nov-24 | 38 | Fabricate & Deliver Water Utility Distribution Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507 Hangers and Supports for Processing Piping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507AA | Review & Approve Hangers and Supports for Process Pipe - A | 20 | 4 | 29-Mar-24 A | 05-Jul-24 | -5 | Review & Approve Hangers and Supports for Process Pipe - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507SB | Prepare & Submit Hangers and Supports for Process Pipe - B | 30 | 30 | 01-Jul-24 | 12-Aug-24 | 92 | Prepare & Submit Hangers and Supports for Process Pipe - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507F | Fabricate & Deliver Hangers and Supports for Process Pipe | 20 | 20 | 08-Jul-24 | 02-Aug-24 | -5 | Fabricate & Deliver Hangers and Supports for Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507AB | Review & Approve Hangers and Supports for Process Pipe - B | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 92 | Review & Approve Hangers and Supports for Process Pipe - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559 Stainless Steel Slide Gates | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559AB | Review & Approve Steel Slide Gates - B | 15 | 2 | 02-Feb-24 A | 02-Jul-24 | 153 | Review & Approve Steel Slide Gates - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559F | Fabricate & Deliver Stainless Steel Slide Gates (ETD 8/24) | 100 | 60 | 19-Mar-24 A | 24-Sep-24 | 67 | Fabricate & Deliver Stainless Steel Slide Gates (ETD 8/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582 Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582S | Prepare & Submit Solenoid Valves for Process Service | 30 | 30 | 01-Jul-24 | 12-Aug-24 | 38 | Prepare & Submit Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582A | Review & Approve Solenoid Valves for Process Service | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 38 | Review & Approve Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582F | Fabricate & Deliver Solenoid Valves for Process Service | 80 | 80 | 11-Sep-24 | 07-Jan-25 | 38 | Fabricate & Deliver Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13 Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13S | Prepare & Submit Solenoid Valves for Process Piping Electrical Heat Tracing | 30 | 30 | 31-May-24 A | 12-Aug-24 | 46 | Prepare & Submit Solenoid Valves for Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13A | Review & Approve Process Piping Electrical Heat Tracing | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 46 | Review & Approve Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13F | Fabricate & Deliver Solenoid Valves for Process Piping Electrical Heat Tracing | 100 | 100 | 11-Sep-24 | 04-Feb-25 | 46 | Fabricate & Deliver Solenoid Valves for Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406343 Programmable Logic Controller | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406343F | Fabricate & Deliver Programmable Logic Controllers | 100 | 90 | 12-Jun-24 A | 06-Nov-24 | 81 | Fabricate & Deliver Programmable Logic Controllers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406813 Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406813A | Review & Approve Process Control (HMI) Software | 20 | 17 | 25-Apr-24 A | 24-Jul-24 | 54 | Review & Approve Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406813F | Fabricate & Deliver Process Control (HMI) Software | 100 | 100 | 25-Jul-24 | 17-Dec-24 | 54 | Fabricate & Deliver Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406863 Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406863S | Prepare & Submit Configuration of HMI Software | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | Prepare & Submit Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406863A | Review & Approve Configuration of HMI Software | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 41 | Review & Approve Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406863F | Fabricate & Deliver Configuration of HMI Software | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 41 | Fabricate & Deliver Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406866 Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406866S | Prepare & Submit Configuration of Controller Software | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | Prepare & Submit Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406866A | Review & Approve Configuration of Controller Software | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 41 | Review & Approve Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406866F | Fabricate & Deliver Configuration of Controller Software | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 41 | Fabricate & Deliver Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407000 Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407000S | Prepare & Submit Instrumentation for Process Systems | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 6 | Prepare & Submit Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407000A | Review & Approve Instrumentation for Process Systems | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 6 | Review & Approve Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407000F | Fabricate & Deliver Instrumentation for Process Systems | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 6 | Fabricate & Deliver Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113 Magnetic Flow Meters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113A | Review & Approve Magnetic Flow Meters - A | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 11 | Review & Approve Magnetic Flow Meters - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113SB | Prepare & Submit Magnetic Flow Meters - B | 30 | 30 | 16-Jul-24 | 26-Aug-24 | 11 | Prepare & Submit Magnetic Flow Meters - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113AB | Review & Approve Magnetic Flow Meters - B | 20 | 20 | 27-Aug-24 | 24-Sep-24 | 11 | Review & Approve Magnetic Flow Meters - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113F | Fabricate & Deliver Magnetic Flow Meters | 100 | 100 | 25-Sep-24 | 19-Feb-25 | 11 | Fabricate & Deliver Magnetic Flow Meters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407179 Flow Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407179SA | Prepare & Submit Flow Switches - A | 30 | 10 | 22-Apr-24 A | 15-Jul-24 | 6 | Prepare & Submit Flow Switches - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407179AA | Review & Approve Flow Switches - A | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 6 | Review & Approve Flow Switches - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407179F | Fabricate & Deliver Flow Switches | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 6 | Fabricate & Deliver Flow Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
 Remaining Activities - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | |
|--------------------------------------------------------------------------|-----------------------------------------------------------------------|----------|---------|-------------|-------------|-------------|------|-----|-----|-----|
| | | | | | | | Jun | Jul | Aug | Sep |
| 2094 - Littleton Water Resource Recovery Facility - Littleton, MA | | | | | | | | | | |
| Change Management | | | | | | | | | | |
| Procurement | | | | | | | | | | |
| Construction | | | | | | | | | | |
| Sitework | | | | | | | | | | |
| Yard Piping | | | | | | | | | | |
| YP1060 | 12" RAS DIP to RAS Dist Channel El. 207.95 - YP | 8 | 0 | 28-May-24 A | 03-Jun-24 A | | █ | | | |
| YP1200 | 4" Sludge Line (DIP) - YP | 10 | 5 | 29-May-24 A | 08-Jul-24 | -6 | █ | | | |
| YP1170 | 8 - 14" DI ML from Bioreactor to Process Building - YP | 8 | 8 | 10-Jun-24 A | 11-Jul-24 | 94 | █ | | | |
| YP1210 | 12" Influent Line (DIP) Bioreactor to Process Building EL 208.50 - YP | 5 | 3 | 10-Jun-24 A | 03-Jul-24 | -6 | █ | | | |
| YP1230 | 10" DI Influent Line Process Building to IPS - YP | 5 | 3 | 10-Jun-24 A | 03-Jul-24 | 119 | █ | | | |
| YP1070 | 8" PVC FM to Effluent Valve Vault - YP | 5 | 3 | 17-Jun-24 A | 05-Jul-24 | 113 | █ | | | |
| YP1080 | 4" FM (PVC) to EQ Tanks - YP | 5 | 3 | 17-Jun-24 A | 05-Jul-24 | 113 | █ | | | |
| YP1090 | 6" FM (PVC) to EQ Tanks - YP | 10 | 7 | 17-Jun-24 A | 10-Jul-24 | 113 | █ | | | |
| YP1100 | 6" CW (DIP) to Process Building - YP | 8 | 5 | 17-Jun-24 A | 09-Jul-24 | 133 | █ | | | |
| Site Electrical | | | | | | | | | | |
| SE1140 | Ductbank #4 SSH-1 & PPH-1 to Process Building - SE | 8 | 4 | 24-Jun-24 A | 05-Jul-24 | 152 | █ | | | |
| SE1290 | Ductbank #7 Junction Boxes to SSH-2/PPH-2A - SE | 5 | 0 | 24-Jun-24 A | 01-Jul-24 | 136 | █ | | | |
| Influent Equalization Tanks | | | | | | | | | | |
| Construction | | | | | | | | | | |
| EQ1010 | Excavate El. 198.30 - EQ | 6 | 0 | 25-Jun-24 A | 28-Jun-24 A | | █ | | | |
| EQ1290 | 12" Structural Fill El. 200.30- EQ | 5 | 0 | 26-Jun-24 A | 28-Jun-24 A | | █ | | | |
| Process Building | | | | | | | | | | |
| Sitework | | | | | | | | | | |
| PB1070 | 12" Compacted Structural Fill to EL. 209.50 (Footings) - PB | 8 | 3 | 26-Jun-24 A | 03-Jul-24 | -6 | █ | | | |
| Building Envelope | | | | | | | | | | |
| PB1050 | Membrane Precast Tank 1" Premolded Joint Filler - PB | 8 | 0 | 06-May-24 A | 10-Jun-24 A | | █ | | | |
| PB3210 | Underslab Process Mech and Concrete Encase - PB | 15 | 0 | 28-May-24 A | 26-Jun-24 A | | █ | | | |
| PB3200 | Underslab Electrical - PB | 10 | 10 | 10-Jun-24 A | 15-Jul-24 | -3 | █ | | | |
| Process Piping | | | | | | | | | | |
| PB2060 | 12" RAS 90's (Typ 4) El. 212.60 - PB | 3 | 0 | 03-Jun-24 A | 03-Jun-24 A | | █ | | | |

- █ Remaining Level of Effort ◆ ◆ Milestone
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
Work Completed and In Progress Previous Period - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | |
|--------------------------------------------------------------------------|-----------------------------------------------------------------------------|----------|---------|-------------|-------------|-------------|-----------------------------------------------------------------------------|-----|-----|-----|
| | | | | | | | Jun | Jul | Aug | Sep |
| 2094 - Littleton Water Resource Recovery Facility - Littleton, MA | | | | | | | | | | |
| Change Management | | | | | | | | | | |
| Procurement | | | | | | | | | | |
| Tier 1 Procurement | | | | | | | | | | |
| 032000 Concrete Reinforcing | | | | | | | | | | |
| 032001F | Fabricate & Deliver Concrete Reinforcing - Process Building | 30 | 0 | 28-May-24 A | 27-Jun-24 A | | Fabricate & Deliver Concrete Reinforcing - Process Building | | | |
| 133419 Metal Building Systems | | | | | | | | | | |
| 133419A | Review & Approve Metal Building Systems | 20 | 5 | 15-Jan-24 A | 08-Jul-24 | 22 | Review & Approve Metal Building Systems | | | |
| 133419F | Fabricate & Deliver Metal Building Systems (ETD 8/24) | 90 | 25 | 31-Jan-24 A | 05-Aug-24 | 22 | Fabricate & Deliver Metal Building Systems (ETD 8/24) | | | |
| 230923 Direct Digital Control (DDC) System for HVAC | | | | | | | | | | |
| 230923F | Fabricate & Deliver Direct Digital Control (DDC) System for HVAC | 100 | 40 | 29-Feb-24 A | 26-Aug-24 | 50 | Fabricate & Deliver Direct Digital Control (DDC) System for HVAC | | | |
| 238126 Split-System Air-Conditioners | | | | | | | | | | |
| 238126F | Fabricate & Deliver Split-System Air Conditioners | 180 | 5 | 17-Jul-23 A | 08-Jul-24 | 90 | Fabricate & Deliver Split-System Air Conditioners | | | |
| 262213 Low-Voltage Distribution Transformers | | | | | | | | | | |
| 262213F | Fabricate & Deliver Low-Voltage Distribution Transformers (ETD 11/24) | 260 | 100 | 23-Feb-24 A | 20-Nov-24 | 55 | Fabricate & Deliver Low-Voltage Distribution Transformers (ETD 11/24) | | | |
| 262419 Motor Control Centers | | | | | | | | | | |
| 262419F | Fabricate & Deliver Motor Control Centers (ETD 10/24) | 280 | 80 | 17-Apr-24 A | 23-Oct-24 | 71 | Fabricate & Deliver Motor Control Centers (ETD 10/24) | | | |
| 262913 Manual & Magnetic Motor Controllers | | | | | | | | | | |
| 262913SB | Prepare & Submit Manual & Magnetic Motor Controllers - Rev B | 30 | 5 | 15-Feb-24 A | 08-Jul-24 | 6 | Prepare & Submit Manual & Magnetic Motor Controllers - Rev B | | | |
| 263213.16 Gaseous Emergency Engine Generators | | | | | | | | | | |
| 263213.16F | Fabricate & Deliver Gaseous Emergency Engine Generators (ETD 12/15/24) | 260 | 120 | 23-Nov-23 A | 20-Dec-24 | 21 | Fabricate & Deliver Gaseous Emergency Engine Generators (ETD 12/15/24) | | | |
| 263600 Transfer Switches | | | | | | | | | | |
| 263600F | Fabricate & Deliver Transfer Switches (ETD 11/24) | 240 | 100 | 06-Nov-23 A | 20-Nov-24 | 43 | Fabricate & Deliver Transfer Switches (ETD 11/24) | | | |
| 463373 Liquid Chemical Diffusers | | | | | | | | | | |
| 463373S | Prepare & Submit Liquid Chemical Diffusers | 30 | 30 | 31-May-24 A | 12-Aug-24 | 91 | Prepare & Submit Liquid Chemical Diffusers | | | |
| 465349 Membrane Biological Reactors | | | | | | | | | | |
| 465349.10S | Prepare & Submit MBR - Submersible Mixers - Rev D | 30 | 0 | 12-Apr-23 A | 26-Jun-24 A | | Prepare & Submit MBR - Submersible Mixers - Rev D | | | |
| 465349.18F | Fabricate & Deliver MBR - Vacuum Injectors (ETD 10/24) | 105 | 80 | 28-Aug-23 A | 23-Oct-24 | 17 | Fabricate & Deliver MBR - Vacuum Injectors (ETD 10/24) | | | |
| 465349.2F | Fabricate & Deliver MBR - Air Dryers (ETD 11/24) | 105 | 100 | 06-Sep-23 A | 20-Nov-24 | 2 | Fabricate & Deliver MBR - Air Dryers (ETD 11/24) | | | |
| 465349.7F | Fabricate & Deliver MBR - Chemical Dosing Pumps & Appurtenances (ETD 10/24) | 105 | 80 | 29-Dec-23 A | 23-Oct-24 | 8 | Fabricate & Deliver MBR - Chemical Dosing Pumps & Appurtenances (ETD 10/24) | | | |
| 465349.3F | Fabricate & Deliver MBR - Automated Valves (ETD 11/24) | 105 | 100 | 08-Jan-24 A | 20-Nov-24 | 56 | Fabricate & Deliver MBR - Automated Valves (ETD 11/24) | | | |
| 465349.4F | Fabricate & Deliver MBR - Manual Valves (ETD 06/24) | 105 | 10 | 08-Jan-24 A | 15-Jul-24 | 42 | Fabricate & Deliver MBR - Manual Valves (ETD 06/24) | | | |
| 465349.5F | Fabricate & Deliver MBR - Backpulse Tank (ETD 11/24) | 105 | 100 | 08-Jan-24 A | 20-Nov-24 | 7 | Fabricate & Deliver MBR - Backpulse Tank (ETD 11/24) | | | |
| 465349.13F | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | 110 | 70 | 08-Jan-24 A | 08-Oct-24 | 66 | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | | | |
| 465349F | Fabricate & Deliver Membrane Biological Reactors | 180 | 95 | 23-Jan-24 A | 13-Nov-24 | 7 | Fabricate & Deliver Membrane Biological Reactors | | | |
| 465349.19F | Fabricate & Deliver MBR - Membrane Basins & Cassettes (ETD 10/24) | 200 | 80 | 23-Jan-24 A | 23-Oct-24 | 71 | Fabricate & Deliver MBR - Membrane Basins & Cassettes (ETD 10/24) | | | |
| 465349.6F | Fabricate & Deliver MBR - Bioreactor Diffusers (ETD 07/24) | 90 | 12 | 14-Mar-24 A | 17-Jul-24 | 118 | Fabricate & Deliver MBR - Bioreactor Diffusers (ETD 07/24) | | | |
| 465349.8F | Fabricate & Deliver MBR - EQ Tank Diffusers (ETD 07/24) | 105 | 60 | 14-Mar-24 A | 24-Sep-24 | 47 | Fabricate & Deliver MBR - EQ Tank Diffusers (ETD 07/24) | | | |
| 465349.9F | Fabricate & Deliver MBR - Submersible Pumps (ETD 06/24 (BR)) | 90 | 15 | 14-Mar-24 A | 22-Jul-24 | 5 | Fabricate & Deliver MBR - Submersible Pumps (ETD 06/24 (BR)) | | | |
| 465349.10F | Fabricate & Deliver MBR - Submersible Mixers (ETD 06/24) | 105 | 20 | 19-Mar-24 A | 29-Jul-24 | 22 | Fabricate & Deliver MBR - Submersible Mixers (ETD 06/24) | | | |
| 465349.20S | Prepare & Submit MBR - Permeate Pumps - D | 30 | 0 | 19-Mar-24 A | 24-Jun-24 A | | Prepare & Submit MBR - Permeate Pumps - D | | | |
| 465349.12A | Review & Approve MBR - Main Control Panel - C | 20 | 0 | 25-Apr-24 A | 27-Jun-24 A | | Review & Approve MBR - Main Control Panel - C | | | |
| 465349.15A | Review & Approve MBR - Remote IO Panel - C | 20 | 0 | 25-Apr-24 A | 24-Jun-24 A | | Review & Approve MBR - Remote IO Panel - C | | | |
| 465349.11F | Fabricate & Deliver MBR - Blowers (ETD 10/24) | 120 | 80 | 01-May-24 A | 23-Oct-24 | 15 | Fabricate & Deliver MBR - Blowers (ETD 10/24) | | | |
| 465349.14A | Review & Approve MBR - Influent Screens - C | 20 | 0 | 08-May-24 A | 17-Jun-24 A | | Review & Approve MBR - Influent Screens - C | | | |
| 465349.6AD | Review & Approve MBR - Bioreactor Diffusers - D | 20 | 0 | 13-May-24 A | 12-Jun-24 A | | Review & Approve MBR - Bioreactor Diffusers - D | | | |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
Procurement Completed and In Progress Previous Period - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | |
|-----------------------------------------------------------------------|----------------------------------------------------------------------------|----------|---------|-------------|-------------|-------------|----------------------------------------------------------------------------|-----|-----|-----|
| | | | | | | | Jun | Jul | Aug | Sep |
| 465349.8AD | Review & Approve MBR - EQ Tank Diffusers - D | 20 | 0 | 13-May-24 A | 12-Jun-24 A | | Review & Approve MBR - EQ Tank Diffusers - D | | | |
| 465349.3AD | Review & Approve MBR - Automated Valves - D | 20 | 5 | 28-May-24 A | 08-Jul-24 | 151 | Review & Approve MBR - Automated Valves - D | | | |
| 465349.14F | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | 90 | 81 | 18-Jun-24 A | 24-Oct-24 | 50 | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | | | |
| 465349.15S | Prepare & Submit MBR - Remote IO Panel - D | 30 | 27 | 25-Jun-24 A | 07-Aug-24 | 6 | Prepare & Submit MBR - Remote IO Panel - D | | | |
| 465349.20A | Review & Approve MBR - Permeate Pumps - D | 20 | 18 | 25-Jun-24 A | 25-Jul-24 | 35 | Review & Approve MBR - Permeate Pumps - D | | | |
| 465349.10A | Review & Approve MBR - Submersible Mixers - Rev D | 20 | 19 | 27-Jun-24 A | 26-Jul-24 | 23 | Review & Approve MBR - Submersible Mixers - Rev D | | | |
| 465349.12S | Prepare & Submit MBR - Main Control Panel - D | 30 | 29 | 28-Jun-24 A | 09-Aug-24 | 24 | Prepare & Submit MBR - Main Control Panel - D | | | |
| Tier 2 Procurement | | | | | | | | | | |
| 042000 Unit Masonry | | | | | | | | | | |
| 042000AA | Review & Approve Unit Masonry - B | 20 | 10 | 15-May-24 A | 15-Jul-24 | 49 | Review & Approve Unit Masonry - B | | | |
| 053100 Structural Steel Framing & Decking | | | | | | | | | | |
| 051200F | Fabricate & Deliver Structural Steel Framing & Decking | 50 | 50 | 06-May-24 A | 10-Sep-24 | 44 | Fabricate & Deliver Structural Steel Framing & Decking | | | |
| 055000 Metal Fabrications & Railings | | | | | | | | | | |
| 055000AB | Review & Approve Structural Metal Fabrications & Railings - B | 20 | 9 | 16-May-24 A | 12-Jul-24 | 13 | Review & Approve Structural Metal Fabrications & Railings - B | | | |
| 230923.12 Control Dampers for HVAC | | | | | | | | | | |
| 230923.12F | Fabricate & Deliver Control Dampers | 100 | 60 | 21-Nov-23 A | 24-Sep-24 | 49 | Fabricate & Deliver Control Dampers | | | |
| 330531 PVC Pressure Pipe for Water Service | | | | | | | | | | |
| 330531F | Fabricate & Deliver PVC Pressure Pipe for Water Service | 30 | 0 | 15-Jan-24 A | 10-Jun-24 A | | Fabricate & Deliver PVC Pressure Pipe for Water Service | | | |
| 333254 Submersible Pumping Station | | | | | | | | | | |
| 333254F | Fabricate & Deliver Submersible Pumping Station | 50 | 30 | 19-Apr-24 A | 12-Aug-24 | 91 | Fabricate & Deliver Submersible Pumping Station | | | |
| 400523 Stainless Steel Process Pipe | | | | | | | | | | |
| 400523F | Fabricate & Deliver Stainless Steel Process Pipe | 90 | 60 | 29-Mar-24 A | 24-Sep-24 | 52 | Fabricate & Deliver Stainless Steel Process Pipe | | | |
| 400557 Actuators for Process Valves & Gates | | | | | | | | | | |
| 400557F | Fabricate & Deliver Actuators for Process Valves & Gates | 100 | 52 | 08-Jan-24 A | 12-Sep-24 | 83 | Fabricate & Deliver Actuators for Process Valves & Gates | | | |
| 400561 Gate Valves | | | | | | | | | | |
| 400561F | Fabricate & Deliver Gate Valves | 100 | 0 | 08-Jan-24 A | 10-Jun-24 A | | Fabricate & Deliver Gate Valves | | | |
| 400562 Plug Valves | | | | | | | | | | |
| 400562F | Fabricate & Deliver Plug Valves | 75 | 30 | 19-Apr-24 A | 12-Aug-24 | 105 | Fabricate & Deliver Plug Valves | | | |
| 400563 Ball Valves | | | | | | | | | | |
| 400563F | Fabricate & Deliver Ball Valves | 80 | 60 | 16-Jan-24 A | 24-Sep-24 | 75 | Fabricate & Deliver Ball Valves | | | |
| 400565 Swing Check Valves | | | | | | | | | | |
| 400565A | Review & Approve Swing Check Valves | 20 | 1 | 29-Feb-24 A | 01-Jul-24 | 59 | Review & Approve Swing Check Valves | | | |
| 407243 Pressure & Differential Pressure Type Level Meters | | | | | | | | | | |
| 407243AA | Review & Approve Pressure & Differential Pressure Type Level Meters - A | 20 | 20 | 16-Apr-24 A | 29-Jul-24 | 16 | Review & Approve Pressure & Differential Pressure Type Level Meters - A | | | |
| 434143 High Density Polyethylene Tanks | | | | | | | | | | |
| 434143SB | Prepare & Submit High Density Polyethylene Tanks - Rev B | 30 | 2 | 16-Apr-24 A | 02-Jul-24 | 36 | Prepare & Submit High Density Polyethylene Tanks - Rev B | | | |
| 464164 Portable Tank Mixers & Chemical Storage Accessories | | | | | | | | | | |
| 464164SB | Prepare & Submit Portable Tank Mixers & Chemical Storage Accessories - B | 30 | 3 | 10-Apr-24 A | 03-Jul-24 | 18 | Prepare & Submit Portable Tank Mixers & Chemical Storage Accessories - B | | | |
| Tier 3 Procurement | | | | | | | | | | |
| 044200 Exterior Stone Cladding | | | | | | | | | | |
| 044200SB | Prepare & Submit Exterior Stone Cladding - B | 30 | 1 | 07-Nov-23 A | 01-Jul-24 | 7 | Prepare & Submit Exterior Stone Cladding - B | | | |
| 083323 Overhead Coiling Doors | | | | | | | | | | |
| 083323SB | Prepare & Submit Overhead Coiling Doors - B | 30 | 0 | 17-Jan-24 A | 27-Jun-24 A | | Prepare & Submit Overhead Coiling Doors - B | | | |
| 083323AB | Review & Approve Overhead Coiling Doors - B | 20 | 20 | 28-Jun-24 A | 29-Jul-24 | 124 | Review & Approve Overhead Coiling Doors - B | | | |
| 085113 Aluminum Windows | | | | | | | | | | |
| 085113F | Fabricate & Deliver Aluminum Windows | 60 | 35 | 01-Mar-24 A | 19-Aug-24 | 77 | Fabricate & Deliver Aluminum Windows | | | |
| 134113 Extruded Aluminum Flat Tank Cover | | | | | | | | | | |
| 134113FS | Fabricate & Deliver Extruded Aluminum Flat Tank Cover (ETD 8/24) - Suspend | 80 | 0 | 22-May-24 A | 18-Jun-24 A | | Fabricate & Deliver Extruded Aluminum Flat Tank Cover (ETD 8/24) - Suspend | | | |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
Procurement Completed and In Progress Previous Period - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | |
|--------------------------------------------------------------------------|-----------------------------------------------------------------------------|----------|---------|-------------|-------------|-------------|------|-----|-----|-----|
| | | | | | | | Jun | Jul | Aug | Sep |
| 211313 Wet-Pipe Sprinkler Systems | | | | | | | | | | |
| 211313F | Fabricate & Deliver Wet-Pipe Sprinkler Systems | 100 | 18 | 02-Jan-24 A | 25-Jul-24 | 138 | | | | |
| 220519 Meters & Gages for Plumbing Piping | | | | | | | | | | |
| 220519F | Fabricate & Deliver Meters & Gages for Plumbing Piping | 80 | 30 | 06-Sep-23 A | 12-Aug-24 | 146 | | | | |
| 220523.12 Ball Valves for Plumbing | | | | | | | | | | |
| 22052312F | Fabricate & Deliver Ball Valves for Plumbing | 100 | 100 | 09-May-24 A | 20-Nov-24 | 76 | | | | |
| 220523.14 Check Valves for Plumbing | | | | | | | | | | |
| 22052314F | Fabricate & Deliver Check Valves for Plumbing | 100 | 80 | 15-May-24 A | 23-Oct-24 | 96 | | | | |
| 220529 Hangers & Supports for Plumbing Piping & Equipment | | | | | | | | | | |
| 220529SB | Prepare & Submit Hangers & Supports for Plumbing Piping & Equipment - B | 30 | 5 | 29-Aug-23 A | 08-Jul-24 | 91 | | | | |
| 230923.14 Flow Instruments for HVAC | | | | | | | | | | |
| 230923.14F | Fabricate & Deliver Flow Instruments | 100 | 100 | 25-Mar-24 A | 20-Nov-24 | 96 | | | | |
| 230923.23 Pressure Instruments for HVAC | | | | | | | | | | |
| 230923.23F | Fabricate & Deliver Pressure Instruments | 100 | 100 | 25-Mar-24 A | 20-Nov-24 | 96 | | | | |
| 230923.27 Temperature Instruments for HVAC | | | | | | | | | | |
| 230923.27F | Fabricate & Deliver Temperature Instruments | 100 | 100 | 25-Mar-24 A | 20-Nov-24 | 96 | | | | |
| 233423 HVAC Power Ventilators | | | | | | | | | | |
| 233423F | Fabricate & Deliver Power Ventilators | 100 | 15 | 21-Nov-23 A | 22-Jul-24 | 153 | | | | |
| 233713.23 Registers & Grilles | | | | | | | | | | |
| 233713.23F | Fabricate & Deliver Registers & Grilles | 80 | 20 | 21-Sep-23 A | 29-Jul-24 | 148 | | | | |
| 238239.16 Propeller Unit Heaters | | | | | | | | | | |
| 238239.16F | Fabricate & Deliver Propeller Unit Heaters | 100 | 40 | 06-Oct-23 A | 26-Aug-24 | 50 | | | | |
| 238239.20 Washdown Corrosion Resistant Unit Heaters | | | | | | | | | | |
| 238239.20F | Fabricate & Deliver Washdown Corrosion Resistant Unit Heaters | 100 | 40 | 06-Oct-23 A | 26-Aug-24 | 50 | | | | |
| 262816 Enclosed Switches & Circuit Breakers | | | | | | | | | | |
| 262816F | Fabricate & Deliver Enclosed Switches & Circuit Breakers | 100 | 70 | 29-Feb-24 A | 08-Oct-24 | 79 | | | | |
| 265119 LED Interior Lighting | | | | | | | | | | |
| 265119F | Fabricate & Deliver LED Interior Lighting | 100 | 73 | 22-Jan-24 A | 11-Oct-24 | 80 | | | | |
| 265213 Emergency & Exit Lighting | | | | | | | | | | |
| 265213F | Fabricate & Deliver Emergency & Exit Lighting | 100 | 47 | 21-Dec-23 A | 05-Sep-24 | 106 | | | | |
| 265619 LED Exterior Lighting | | | | | | | | | | |
| 265619F | Fabricate & Deliver LED Exterior Lighting | 100 | 47 | 21-Dec-23 A | 05-Sep-24 | 96 | | | | |
| 330519 Ductile Iron Utility Pipe for Water Service | | | | | | | | | | |
| 330519F | Fabricate & Deliver Ductile Iron Utility Pipe for Water Service | 25 | 0 | 02-Feb-24 A | 10-Jun-24 A | | | | | |
| 331216 Water Utility Distribution Valves | | | | | | | | | | |
| 331216F | Fabricate & Deliver Water Utility Distribution Valves | 100 | 100 | 08-Jan-24 A | 20-Nov-24 | 38 | | | | |
| 400507 Hangers and Supports for Processing Piping | | | | | | | | | | |
| 400507AA | Review & Approve Hangers and Supports for Process Pipe - A | 20 | 4 | 29-Mar-24 A | 05-Jul-24 | -5 | | | | |
| 400559 Stainless Steel Slide Gates | | | | | | | | | | |
| 400559AB | Review & Approve Steel Slide Gates - B | 15 | 2 | 02-Feb-24 A | 02-Jul-24 | 153 | | | | |
| 400559F | Fabricate & Deliver Stainless Steel Slide Gates (ETD 8/24) | 100 | 60 | 19-Mar-24 A | 24-Sep-24 | 67 | | | | |
| 404113.13 Process Piping Electrical Heat Tracing | | | | | | | | | | |
| 404113.13S | Prepare & Submit Solenoid Valves for Process Piping Electrical Heat Tracing | 30 | 30 | 31-May-24 A | 12-Aug-24 | 46 | | | | |
| 406343 Programmable Logic Controller | | | | | | | | | | |
| 406343A | Review & Approve Programmable Logic Controllers | 20 | 0 | 25-Apr-24 A | 11-Jun-24 A | | | | | |
| 406343F | Fabricate & Deliver Programmable Logic Controllers | 100 | 90 | 12-Jun-24 A | 06-Nov-24 | 81 | | | | |
| 406813 Process Control (HMI) Software | | | | | | | | | | |
| 406813A | Review & Approve Process Control (HMI) Software | 20 | 17 | 25-Apr-24 A | 24-Jul-24 | 54 | | | | |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work

2094 - Littleton Water Resource Recovery Facility - Littleton, MA
Procurement Completed and In Progress Previous Period - 01-Jul-24



| Activity ID | Activity Name | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | |
|------------------------------------------------------------------|-------------------------------------------------------------------------|----------|---------|-------------|-------------|-------------|------|-----|-------------------------------------------------------------------------|-----|
| | | | | | | | Jun | Jul | Aug | Sep |
| 406863 Configuration of HMI Software | | | | | | | | | | |
| 406863S | Prepare & Submit Configuration of HMI Software | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | | | Prepare & Submit Configuration of HMI Software | |
| 406866 Configuration of Controller Software | | | | | | | | | | |
| 406866S | Prepare & Submit Configuration of Controller Software | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | | | Prepare & Submit Configuration of Controller Software | |
| 407000 Instrumentation for Process Systems | | | | | | | | | | |
| 407000S | Prepare & Submit Instrumentation for Process Systems | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 6 | | | Prepare & Submit Instrumentation for Process Systems | |
| 407113 Magnetic Flow Meters | | | | | | | | | | |
| 407113A | Review & Approve Magnetic Flow Meters - A | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 11 | | | Review & Approve Magnetic Flow Meters - A | |
| 407179 Flow Switches | | | | | | | | | | |
| 407179SA | Prepare & Submit Flow Switches - A | 30 | 10 | 22-Apr-24 A | 15-Jul-24 | 6 | | | Prepare & Submit Flow Switches - A | |
| 407223 Radar Level Meters | | | | | | | | | | |
| 407223S | Prepare & Submit Radar Level Meters | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 6 | | | Prepare & Submit Radar Level Meters | |
| 407313 Pressure & Differential Pressure Gauges | | | | | | | | | | |
| 407313A | Review & Approve Pressure & Differential Pressure Gauges | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 26 | | | Review & Approve Pressure & Differential Pressure Gauges | |
| 407336 Pressure & Differential Pressure Switches | | | | | | | | | | |
| 407336A | Review & Approve Pressure & Differential Pressure Switches | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 26 | | | Review & Approve Pressure & Differential Pressure Switches | |
| 407326 Gauge-Pressure Transmitters | | | | | | | | | | |
| 407326A | Review & Approve Gauge-Pressure Transmitters | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 25 | | | Review & Approve Gauge-Pressure Transmitters | |
| 412223.19 Monorail Hoists | | | | | | | | | | |
| 412223.19S | Prepare & Submit Monorail Hoists - B | 30 | 15 | 09-May-24 A | 22-Jul-24 | 101 | | | Prepare & Submit Monorail Hoists - B | |
| 443116 Activated Carbon Absorption Odor Control Equipment | | | | | | | | | | |
| 443116AB | Review & Approve Activated Carbon Absorption Odor Control Equipment - B | 20 | 0 | 16-May-24 A | 25-Jun-24 A | | | | Review & Approve Activated Carbon Absorption Odor Control Equipment - B | |
| 443116SC | Prepare & Submit Activated Carbon Absorption Odor Control Equipment - C | 30 | 28 | 26-Jun-24 A | 08-Aug-24 | 18 | | | Prepare & Submit Activated Carbon Absorption Odor Control Equ | |
| 460910 Automatic Sampling System | | | | | | | | | | |
| 460910S | Prepare & Submit Automatic Sampling System | 30 | 0 | 20-May-24 A | 27-Jun-24 A | | | | Prepare & Submit Automatic Sampling System | |
| 460910A | Review & Approve Automatic Sampling System | 20 | 20 | 28-Jun-24 A | 29-Jul-24 | 10 | | | Review & Approve Automatic Sampling System | |
| Construction | | | | | | | | | | |

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | 2025 | | | | | | | |
|--------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|------|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|----------------------------------------------------------|----------------------------------------------------------------------------------------|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul |
| 2094 - Littleton Water Resource Recovery Facility - Littleton, MA | | | | | | | | | | | | | | | | | | | | | |
| Milestones | | | | | | | | | | | | | | | | | | | | | |
| MI1000 | Notice to Proceed | MI | 0 | 0 | 14-Jun-23 A | | | | | | | | | | | | | | | | |
| MI1010 | Begin Construction | MI | 0 | 0 | 26-Jul-23 A | | | | | | | | | | | | | | | | |
| MI1015 | Award Contract | MI | 0 | 0 | 14-Jun-23 A | | | | | | | | | | | | | | | | |
| MI9995 | Substantial Project Completion | MI | 0 | 0 | | 20-May-25 | -19 | | | | | | | | | | | | | ◆ Substantial Project Completion | |
| MI9999 | Final Project Completion (730 days from NTP 6/13/2025) | MI | 0 | 0 | | 02-Jul-25* | -19 | | | | | | | | | | | | | ◆ Final Project Completion (730 days from NTP 6/13/2025) | |
| Change Management | | | | | | | | | | | | | | | | | | | | | |
| MCC Sizing and Footprint | | | | | | | | | | | | | | | | | | | | | |
| CM1010 | Methuen Submits RFI 14 MCC Sizing and Footprint - MCC | PG | 1 | 0 | 20-Sep-23 A | 20-Sep-23 A | | | | | | | | | | | | | | Footprint - MCC | |
| CM1020 | Continued Discussion of MCC Sizing and Footprint MC/Elm Elec/ENG/NE Electrical - MCC | PG | 15 | 0 | 26-Sep-23 A | 16-Oct-23 A | | | | | | | | | | | | | | | Continued Discussion of MCC Sizing and Footprint MC/Elm Elec/ENG/NE Electrical - MCC |
| CM1040 | Meeting to Discuss ELM and Northeast Questions Regarding MCC - MCC | PG | 1 | 0 | 01-Sep-23 A | 01-Sep-23 A | | | | | | | | | | | | | | | Meeting to Discuss ELM and Northeast Questions Regarding MCC - MCC |
| CM1050 | Methuen Submits RFI 15 Active Front End Drives and Harmonic Filters - MCC | PG | 1 | 0 | 20-Sep-23 A | 20-Sep-23 A | | | | | | | | | | | | | | | Active Front End Drives and Harmonic Filters - MCC |
| CM1060 | Engineer Reviews and Responds to RFI 14 MCC Sizing and Footprint - MCC | PG | 5 | 0 | 20-Sep-23 A | 25-Sep-23 A | | | | | | | | | | | | | | | Engineer Reviews and Responds to RFI 14 MCC Sizing and Footprint - MCC |
| CM1070 | Engineer Reviews and Responds to RFI 15 Active Front End Drives and Harmonic Filters - MCC | PG | 5 | 0 | 20-Sep-23 A | 25-Sep-23 A | | | | | | | | | | | | | | | Active Front End Drives and Harmonic Filters - MCC |
| CM1080 | Subcontractors Review Engineer's RFI Response and Provide Comments - MCC | PG | 6 | 0 | 26-Sep-23 A | 03-Oct-23 A | | | | | | | | | | | | | | | Subcontractors Review Engineer's RFI Response and Provide Comments - MCC |
| CM1090 | Meeting to Discuss Subcontractor's Comments - MCC | PG | 1 | 0 | 04-Oct-23 A | 04-Oct-23 A | | | | | | | | | | | | | | | Meeting to Discuss Subcontractor's Comments - MCC |
| CM1100 | Subcontractor Provides Preliminary MCC Layout for Engineer Review - MCC | PG | 1 | 0 | 05-Oct-23 A | 06-Oct-23 A | | | | | | | | | | | | | | | Preliminary MCC Layout for Engineer Review - MCC |
| CM1110 | Engineer Review Subcontractor's Preliminary MCC Layout - MCC | PG | 7 | 0 | 06-Oct-23 A | 17-Oct-23 A | | | | | | | | | | | | | | | Engineer Review Subcontractor's Preliminary MCC Layout - MCC |
| CM1120 | Engineer Approves Preliminary Drawings of MCC Layout - MCC | PG | 1 | 0 | 17-Oct-23 A | 17-Oct-23 A | | | | | | | | | | | | | | | Engineer Approves Preliminary Drawings of MCC Layout - MCC |
| CM1140 | Subcontractor Releases Manufacturer to Design MCC per Preliminary Design - MCC | PG | 1 | 0 | 17-Oct-23 A | 17-Oct-23 A | | | | | | | | | | | | | | | Subcontractor Releases Manufacturer to Design MCC per Preliminary Design - MCC |
| CM1150 | Methuen Submits RFI 27 Utility Service Entrance Circuit Breakers - MCC | PG | 1 | 0 | 06-Nov-23 A | 06-Nov-23 A | | | | | | | | | | | | | | | Utility Service Entrance Circuit Breakers - MCC |
| CM1160 | Engineer Review and Responds to RFI 27 Utility Service Entrance Circuit Breakers - MCC | PG | 1 | 0 | 06-Nov-23 A | 09-Nov-23 A | | | | | | | | | | | | | | | Engineer Review and Responds to RFI 27 Utility Service Entrance Circuit Breakers - MCC |
| CM1170 | Methuen Prepares and Submits Letter of Potential Delay to Engineer - MCC | PG | 7 | 0 | 10-Nov-23 A | 20-Nov-23 A | | | | | | | | | | | | | | | Letter of Potential Delay to Engineer - MCC |
| CM1190 | ELM and Northeast Prepare Design for MCC per Meeting on 9/1/2023 - MCC | PG | 12 | 0 | 04-Sep-23 A | 19-Sep-23 A | | | | | | | | | | | | | | | Prepare Design for MCC per Meeting on 9/1/2023 - MCC |
| CM1200 | Manufacturer Designing MCC per Preliminary Design - MCC - Suspend | PG | 64 | 0 | 17-Oct-23 A | 16-Jan-24 A | | | | | | | | | | | | | | | Manufacturer Designing MCC per Preliminary Design - MCC - Suspend |
| CM1210 | Engineer Review and Responds to Letter of Potential Delay - MCC | PG | 43 | 7 | 20-Nov-23 A | 10-Jul-24 | 144 | | | | | | | | | | | | | | Engineer Review and Responds to Letter of Potential Delay - MCC |
| CM1220 | Manufacturer Designing MCC per Preliminary Design - MCC - Complete | PG | 14 | 0 | 31-Jan-24 A | 18-Mar-24 A | | | | | | | | | | | | | | | Manufacturer Designing MCC per Preliminary Design - MCC - Complete |
| CM1230 | Methuen Submits RFI 55 MCC Questions - MCC | PG | 1 | 0 | 17-Jan-24 A | 17-Jan-24 A | | | | | | | | | | | | | | | Submits RFI 55 MCC Questions - MCC |
| CM1240 | Engineer Review and Responds RFI 55 MCC Questions - MCC | PG | 10 | 0 | 17-Jan-24 A | 30-Jan-24 A | | | | | | | | | | | | | | | Engineer Review and Responds RFI 55 MCC Questions - MCC |
| Veolia Valve 16-FV-801 Automation | | | | | | | | | | | | | | | | | | | | | |
| CM1250 | Veolia Notifies MCC of Valve Automation Scope Change and Cost per Submittal 465349-D-003 - AU | | 1 | 0 | 07-Mar-24 A | 07-Mar-24 A | | | | | | | | | | | | | | | Notifies MCC of Valve Automation Scope Change and Cost per Submittal 465349-D-003 - AU |
| CM1260 | Engineer Reviews and Approves PCO-011 for 16-FV-801 - AU | | 20 | 9 | 13-Jun-24 A | 12-Jul-24 | -13 | | | | | | | | | | | | | | Engineer Reviews and Approves PCO-011 for 16-FV-801 - AU |
| CM1330 | MCC Requests Additional Information for 16-FV-801 at Weekly Meetings - AU | | 60 | 0 | 07-Mar-24 A | 28-May-24 A | | | | | | | | | | | | | | | MCC Requests Additional Information for 16-FV-801 at Weekly Meetings - AU |
| CM1340 | Engineer & Owner Review and Approve Valve 16-FV-801 - AU | | 10 | 4 | 29-May-24 A | 05-Jul-24 | -8 | | | | | | | | | | | | | | Engineer & Owner Review and Approve Valve 16-FV-801 - AU |
| CM1350 | MCC Provides PCO-011 for 16-FV-801 - AU | | 5 | 0 | 29-May-24 A | 12-Jun-24 A | | | | | | | | | | | | | | | MCC Provides PCO-011 for 16-FV-801 - AU |
| CM1360 | 16-FV-801 Valve Install - AU | | 10 | 10 | 19-Feb-25 | 04-Mar-25 | -13 | | | | | | | | | | | | | | 16-FV-801 Valve Install - AU |
| RFI 76 - Elevation for 12" Influent DI | | | | | | | | | | | | | | | | | | | | | |
| CM1270 | MCC Submits RFI 76 Elevation for 12" Influent Line - RFI 76 | | 1 | 0 | 25-Mar-24 A | 25-Mar-24 A | | | | | | | | | | | | | | | Submits RFI 76 Elevation for 12" Influent Line - RFI 76 |
| CM1280 | Engineer Review and Responds to RFI 76 Elevation for 12" Influent Line - RFI 76 | | 27 | 0 | 25-Mar-24 A | 30-Apr-24 A | | | | | | | | | | | | | | | Engineer Review and Responds to RFI 76 Elevation for 12" Influent Line - RFI 76 |
| CM1290 | MCC and Veolia Discussion Regarding Screen Connection Requirements - RFI 76 | | 2 | 0 | 15-Apr-24 A | 17-Apr-24 A | | | | | | | | | | | | | | | MCC and Veolia Discussion Regarding Screen Connection Requirements - RFI 76 |
| CM1300 | MCC Discussions with CDM Smith for Finalized Influent Size and Layout - RFI 76 | | 28 | 0 | 18-Apr-24 A | 28-May-24 A | | | | | | | | | | | | | | | MCC Discussions with CDM Smith for Finalized Influent Size and Layout - RFI 76 |
| CM1310 | MCC Procure Additional Material for RFI 76 - RFI 76 | | 12 | 0 | 29-May-24 A | 26-Jun-24 A | | | | | | | | | | | | | | | MCC Procure Additional Material for RFI 76 - RFI 76 |
| RFI 94 Flow Switches | | | | | | | | | | | | | | | | | | | | | |
| CM1370 | MCC Submits RFI 94 Flow Switches - RFI 94 | | 1 | 0 | 17-May-24 A | 17-May-24 A | | | | | | | | | | | | | | | Submits RFI 94 Flow Switches - RFI 94 |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|----------------------------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | | | |
| CM1380 | Engineer Review and Responds to RFI 94 Flow Switches - RFI 94 | | 5 | 3 | 17-May-24 A | 03-Jul-24 | 21 | Engineer Review and Responds to RFI 94 Flow Switches - RFI 94 | | | | | | | | | | | | | | | | | | | | | | | |
| Internal Recycle Pump Installation/Layout Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1400 | Methuen Notifies Engineer of Potential Issue with Hatches/Covers at Submersible Pumps - HT | CM | 1 | 0 | 18-Jun-24 A | 18-Jun-24 A | | Methuen Notifies Engineer of Potential Issue with Hatches/Covers at Submersible Pumps - HT | | | | | | | | | | | | | | | | | | | | | | | |
| CM1410 | Engineer Review and Provide Direction on Hatch/Cover Layout - HT | CM | 20 | 8 | 19-Jun-24 A | 11-Jul-24 | 118 | Engineer Review and Provide Direction on Hatch/Cover Layout - HT | | | | | | | | | | | | | | | | | | | | | | | |
| CM1420 | Conference Call w/ Veolia/Eng to Discuss Internal Recycle Pumps and Hatch Layout Issues - HT | CM | 1 | 0 | 24-Jun-24 A | 24-Jun-24 A | | Conference Call w/ Veolia/Eng to Discuss Internal Recycle Pumps and Hatch Layout Issues - HT | | | | | | | | | | | | | | | | | | | | | | | |
| CM1430 | Revised Drawing Sent to Veolia for New Layout of Internal Recycle Pumps and Hatch - HT | CM | 1 | 0 | 24-Jun-24 A | 24-Jun-24 A | | Revised Drawing Sent to Veolia for New Layout of Internal Recycle Pumps and Hatch - HT | | | | | | | | | | | | | | | | | | | | | | | |
| CM1440 | Veolia Review and Approve Revised Drawing for Internal Recycle Pumps and Hatch Layout - HT | CM | 10 | 4 | 24-Jun-24 A | 05-Jul-24 | 112 | Veolia Review and Approve Revised Drawing for Internal Recycle Pumps and Hatch Layout - HT | | | | | | | | | | | | | | | | | | | | | | | |
| CM1450 | Methuen Discuss w/ Tank Connections for Supporting Pump Rails - HT | CM | 10 | 10 | 08-Jul-24 | 19-Jul-24 | 112 | Methuen Discuss w/ Tank Connections for Supporting Pump Rails - HT | | | | | | | | | | | | | | | | | | | | | | | |
| Membrane Feed Pumps Installation/Layout Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CM1470 | Methuen Notifies Engineer of Potential Issue with Membrane Feed Pumps and Openings - MB | CM | 1 | 0 | 18-Jun-24 A | 18-Jun-24 A | | Methuen Notifies Engineer of Potential Issue with Membrane Feed Pumps and Openings - MB | | | | | | | | | | | | | | | | | | | | | | | |
| CM1490 | Conference Call w/ Veolia/Eng to Discuss Membrane Pumps and Openings - MB | CM | 1 | 0 | 24-Jun-24 A | 24-Jun-24 A | | Conference Call w/ Veolia/Eng to Discuss Membrane Pumps and Openings - MB | | | | | | | | | | | | | | | | | | | | | | | |
| CM1500 | Revised Drawing Sent to Veolia for New Layout of Membrane Pumps and Openings - MB | CM | 1 | 0 | 24-Jun-24 A | 24-Jun-24 A | | Revised Drawing Sent to Veolia for New Layout of Membrane Pumps and Openings - MB | | | | | | | | | | | | | | | | | | | | | | | |
| CM1510 | Veolia Review and Approve Revised Drawing for Membrane Pumps and Hatch Layout - MB | CM | 10 | 4 | 24-Jun-24 A | 05-Jul-24 | 38 | Veolia Review and Approve Revised Drawing for Membrane Pumps and Hatch Layout - MB | | | | | | | | | | | | | | | | | | | | | | | |
| Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Tier 1 Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PR1100 | Tier 1 Submittal Procurement | | 1 | 0 | 05-Feb-24 A | 05-Feb-24 A | | Procurement | | | | | | | | | | | | | | | | | | | | | | | |
| 032000 Concrete Reinforcing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 032000A | Review & Approve Concrete Reinforcing | EN | 20 | 0 | 14-Jul-23 A | 21-Sep-23 A | | Concrete Reinforcing | | | | | | | | | | | | | | | | | | | | | | | |
| 032000F | Fabricate & Deliver Concrete Reinforcing - Bio Reactor | PM | 20 | 0 | 21-Sep-23 A | 23-Oct-23 A | | Bio Reactor | | | | | | | | | | | | | | | | | | | | | | | |
| 032000P | Procure & Issue Contract Vendor/Sub - Concrete Reinforcing | PM | 20 | 0 | 19-Jun-23 A | 26-Jun-23 A | | Concrete Reinforcing | | | | | | | | | | | | | | | | | | | | | | | |
| 032000S | Prepare & Submit Concrete Reinforcing | PM | 30 | 0 | 10-Jul-23 A | 14-Jul-23 A | | Concrete Reinforcing | | | | | | | | | | | | | | | | | | | | | | | |
| 032001F | Fabricate & Deliver Concrete Reinforcing - Process Building | PM | 30 | 0 | 28-May-24 A | 27-Jun-24 A | | Process Building | | | | | | | | | | | | | | | | | | | | | | | |
| 032002F | Fabricate & Deliver Concrete Reinforcing - EQ Tanks | PM | 30 | 0 | 26-Oct-23 A | 19-Feb-24 A | | EQ Tanks | | | | | | | | | | | | | | | | | | | | | | | |
| 033000 Cast in Place Concrete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 033000A | Review & Approve Cast in Place Concrete | EN | 20 | 0 | 29-Aug-23 A | 20-Oct-23 A | | Cast in Place Concrete | | | | | | | | | | | | | | | | | | | | | | | |
| 033000P | Procure & Issue Contract Vendor/Sub - Cast in Place Concrete | PM | 20 | 0 | 19-Jul-23 A | 26-Jul-23 A | | Cast in Place Concrete | | | | | | | | | | | | | | | | | | | | | | | |
| 033000S | Prepare & Submit Cast in Place Concrete | PM | 30 | 0 | 28-Aug-23 A | 28-Aug-23 A | | Cast in Place Concrete | | | | | | | | | | | | | | | | | | | | | | | |
| 133419 Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133419A | Review & Approve Metal Building Systems | EN | 20 | 5 | 15-Jan-24 A | 08-Jul-24 | 22 | Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 133419F | Fabricate & Deliver Metal Building Systems (ETD 8/24) | PM | 90 | 25 | 31-Jan-24 A | 05-Aug-24 | 22 | Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 133419P | Procure & Issue Contract Vendor/Sub - Metal Building Systems | PM | 20 | 0 | 25-Aug-23 A | 29-Sep-23 A | | Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 133419S | Prepare & Submit Metal Building Systems | PM | 30 | 0 | 25-Oct-23 A | 12-Jan-24 A | | Metal Building Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 230923 Direct Digital Control (DDC) System for HVAC | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 230923A | Review & Approve Direct Digital Control (DDC) System for HVAC - A | EN | 20 | 0 | 12-Jan-24 A | 25-Jan-24 A | | Direct Digital Control (DDC) System for HVAC - A | | | | | | | | | | | | | | | | | | | | | | | |
| 230923AB | Review & Approve Direct Digital Control (DDC) System for HVAC - B | EN | 20 | 0 | 16-Feb-24 A | 28-Feb-24 A | | Direct Digital Control (DDC) System for HVAC - B | | | | | | | | | | | | | | | | | | | | | | | |
| 230923F | Fabricate & Deliver Direct Digital Control (DDC) System for HVAC | PM | 100 | 40 | 29-Feb-24 A | 26-Aug-24 | 50 | Direct Digital Control (DDC) System for HVAC | | | | | | | | | | | | | | | | | | | | | | | |
| 230923P | Procure & Issue Contract Vendor/Sub - Direct Digital Control (DDC) System for HVAC | PM | 20 | 0 | 27-Apr-23 A | 01-May-23 A | | Direct Digital Control (DDC) System for HVAC | | | | | | | | | | | | | | | | | | | | | | | |
| 230923S | Prepare & Submit Direct Digital Control (DDC) System for HVAC - A | PM | 30 | 0 | 04-Jan-24 A | 11-Jan-24 A | | Direct Digital Control (DDC) System for HVAC - A | | | | | | | | | | | | | | | | | | | | | | | |
| 230923SB | Prepare & Submit Direct Digital Control (DDC) System for HVAC - B | PM | 30 | 0 | 26-Jan-24 A | 15-Feb-24 A | | Direct Digital Control (DDC) System for HVAC - B | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13 Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Unit (MAU-1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13AA | Review & Approve Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - A | EN | 20 | 0 | 30-Aug-23 A | 21-Sep-23 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - A | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13AB | Review & Approve Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - B | EN | 20 | 0 | 29-Dec-23 A | 24-Jan-24 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - B | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13F | Fabricate & Deliver Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units | PM | 180 | 0 | 25-Jan-24 A | 22-Mar-24 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13P | Issue Contract for Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units | PM | 20 | 0 | 27-Apr-23 A | 01-May-23 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13SA | Prepare & Submit Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - A | PM | 30 | 0 | 31-Jul-23 A | 29-Aug-23 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - A | | | | | | | | | | | | | | | | | | | | | | | |
| 237423.13SB | Prepare & Submit Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - B | PM | 30 | 0 | 22-Sep-23 A | 28-Dec-23 A | | Packaged, Direct Fired, Outdoor, Heating-Only Makeup-Air Units - B | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|-------------------------------------------|----------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|----------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | | | |
| 465349.11F | Fabricate & Deliver MBR - Blowers (ETD 10/24) | PM | 120 | 80 | 01-May-24 A | 23-Oct-24 | 15 | Fabricate & Deliver MBR - Blowers (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.11S | Prepare & Submit MBR - Blowers - A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.11SB | Prepare & Submit MBR - Blowers - B | PM | 30 | 0 | 31-Aug-23 A | 03-Nov-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.11SC | Prepare & Submit MBR - Blowers - C | PM | 30 | 0 | 19-Dec-23 A | 14-Feb-24 A | | MBR - Blowers - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12 MBR - Main Control Panel | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12AA | Review & Approve MBR - Main Control Panel - A | EN | 20 | 0 | 14-Jul-23 A | 29-Aug-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12AB | Review & Approve MBR - Main Control Panel - B | EN | 20 | 0 | 03-Jan-24 A | 28-Feb-24 A | | Review & Approve MBR - Main Control Panel - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12AC | Review & Approve MBR - Main Control Panel - C | EN | 20 | 0 | 25-Apr-24 A | 27-Jun-24 A | | Review & Approve MBR - Main Control Panel - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12AD | Review & Approve MBR - Main Control Panel - D | EN | 20 | 20 | 12-Aug-24 | 09-Sep-24 | 24 | Review & Approve MBR - Main Control Panel - D | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12F | Fabricate & Deliver MBR - Main Control Panel (ETD 01/25) | PM | 80 | 80 | 10-Sep-24 | 06-Jan-25 | 24 | Fabricate & Deliver MBR - Main Control Panel (ETD 01/25) | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12SA | Prepare & Submit MBR - Main Control Panel - A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12SB | Prepare & Submit MBR - Main Control Panel - B | PM | 30 | 0 | 30-Aug-23 A | 02-Jan-24 A | | Main Control Panel - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12SC | Prepare & Submit MBR - Main Control Panel - C | PM | 30 | 0 | 29-Feb-24 A | 24-Apr-24 A | | Prepare & Submit MBR - Main Control Panel - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.12SD | Prepare & Submit MBR - Main Control Panel - D | PM | 30 | 29 | 28-Jun-24 A | 09-Aug-24 | 24 | Prepare & Submit MBR - Main Control Panel - D | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13 MBR - WAS/ Drain Pumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13AA | Review & Approve MBR - WAS/Drain Pumps - Rev A | EN | 20 | 0 | 18-Jul-23 A | 30-Aug-23 A | | Rev A | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13AB | Review & Approve MBR - WAS/Drain Pumps - Rev B | EN | 20 | 0 | 07-Nov-23 A | 18-Dec-23 A | | WAS/Drain Pumps - Rev B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13F | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | PM | 110 | 70 | 08-Jan-24 A | 08-Oct-24 | 66 | Fabricate & Deliver MBR - WAS/Drain Pumps (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13SA | Prepare & Submit MBR - WAS/Drain Pumps - Rev A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.13SB | Prepare & Submit MBR - WAS/Drain Pumps - Rev B | PM | 30 | 0 | 31-Aug-23 A | 06-Nov-23 A | | Pumps - Rev B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14 MBR - Influent Screens | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14AA | Review & Approve MBR - Influent Screens - A | EN | 20 | 0 | 14-Jul-23 A | 29-Aug-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14AB | Review & Approve MBR - Influent Screens - B | EN | 20 | 0 | 06-Nov-23 A | 12-Feb-24 A | | MBR - Influent Screens - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14AC | Review & Approve MBR - Influent Screens - C | EN | 20 | 0 | 08-May-24 A | 17-Jun-24 A | | Review & Approve MBR - Influent Screens - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14F | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | PM | 90 | 81 | 18-Jun-24 A | 24-Oct-24 | 50 | Fabricate & Deliver MBR - Influent Screens (ETD 10/24) | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14SA | Prepare & Submit MBR - Influent Screens - A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14SB | Prepare & Submit MBR - Influent Screens - B | PM | 30 | 0 | 30-Aug-23 A | 03-Nov-23 A | | Screens - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.14SC | Prepare & Submit MBR - Influent Screens - C | PM | 30 | 0 | 13-Feb-24 A | 07-May-24 A | | Prepare & Submit MBR - Influent Screens - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15 MBR - Remote IO Panel | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15AA | Review & Approve MBR - Remote IO Panel - A | EN | 20 | 0 | 14-Jul-23 A | 29-Aug-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15AB | Review & Approve MBR - Remote IO Panel - B | EN | 20 | 0 | 06-Nov-23 A | 28-Feb-24 A | | Remote IO Panel - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15AC | Review & Approve MBR - Remote IO Panel - C | EN | 20 | 0 | 25-Apr-24 A | 24-Jun-24 A | | Review & Approve MBR - Remote IO Panel - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15AD | Review & Approve MBR - Remote IO Panel - D | EN | 20 | 20 | 08-Aug-24 | 05-Sep-24 | 6 | Review & Approve MBR - Remote IO Panel - D | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15F | Fabricate & Deliver MBR - Remote IO Panel (ETD 01/25) | PM | 100 | 100 | 06-Sep-24 | 30-Jan-25 | 6 | Fabricate & Deliver MBR - Remote IO Panel (ETD 01/25) | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15SA | Prepare & Submit MBR - Remote IO Panel - A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15SB | Prepare & Submit MBR - Remote IO Panel - B | PM | 30 | 0 | 30-Aug-23 A | 03-Nov-23 A | | Panel - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15SC | Prepare & Submit MBR - Remote IO Panel - C | PM | 30 | 0 | 29-Feb-24 A | 24-Apr-24 A | | Prepare & Submit MBR - Remote IO Panel - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.15SD | Prepare & Submit MBR - Remote IO Panel - D | PM | 30 | 27 | 25-Jun-24 A | 07-Aug-24 | 6 | Prepare & Submit MBR - Remote IO Panel - D | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17 MBR - Field Instruments | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17AA | Review & Approve MBR - Field Instruments - A | EN | 20 | 0 | 14-Jul-23 A | 29-Aug-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17AB | Review & Approve MBR - Field Instruments - B | EN | 20 | 0 | 13-Feb-24 A | 19-Apr-24 A | | Review & Approve MBR - Field Instruments - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17AC | Review & Approve MBR - Field Instruments - C | EN | 20 | 20 | 23-Jul-24 | 19-Aug-24 | 21 | Review & Approve MBR - Field Instruments - C | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17F | Fabricate & Deliver MBR - Field Instruments | PM | 80 | 80 | 20-Aug-24 | 13-Dec-24 | 21 | Fabricate & Deliver MBR - Field Instruments | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17SA | Prepare & Submit MBR - Field Instruments - A | PM | 30 | 0 | 10-Jul-23 A | 13-Jul-23 A | | | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17SB | Prepare & Submit MBR - Field Instruments - B | PM | 30 | 0 | 30-Aug-23 A | 12-Feb-24 A | | MBR - Field Instruments - B | | | | | | | | | | | | | | | | | | | | | | | |
| 465349.17SCR | Prepare & Submit MBR - Field Instruments - C - Resume | PM | 12 | 12 | 05-Jul-24 | 22-Jul-24 | 21 | Prepare & Submit MBR - Field Instruments - C - Resume | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | | | | | | | |
|-----------------------------------------------------------|-----------------------------------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|------------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | | | | | | | | | |
| 265619F | Fabricate & Deliver LED Exterior Lighting | PM | 100 | 47 | 21-Dec-23 A | 05-Sep-24 | 96 | Fabricate & Deliver LED Exterior Lighting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 265619SA | Prepare & Submit LED Exterior Lighting - A | PM | 30 | 0 | 21-Sep-23 A | 29-Sep-23 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 265619SB | Prepare & Submit LED Exterior Lighting - B | PM | 30 | 0 | 24-Oct-23 A | 08-Nov-23 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 265619SC | Prepare & Submit LED Exterior Lighting - C | PM | 30 | 0 | 01-Dec-23 A | 05-Dec-23 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519 Ductile Iron Utility Pipe for Water Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519AA | Review & Approve Ductile Iron Utility Pipe for Water Service - A | EN | 20 | 0 | 17-Aug-23 A | 06-Sep-23 A | | Water Service - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519AB | Review & Approve Ductile Iron Utility Pipe for Water Service - B | EN | 20 | 0 | 26-Jan-24 A | 01-Feb-24 A | | ductile Iron Utility Pipe for Water Service - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519F | Fabricate & Deliver Ductile Iron Utility Pipe for Water Service | PM | 25 | 0 | 02-Feb-24 A | 10-Jun-24 A | | Fabricate & Deliver Ductile Iron Utility Pipe for Water Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519P | Procure & Issue Contract Vendor/Sub - Ductile Iron Utility Pipe for Water Service | PM | 20 | 0 | 07-Aug-23 A | 14-Aug-23 A | | Utility Pipe for Water Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519SA | Prepare & Submit Ductile Iron Utility Pipe for Water Service - A | PM | 30 | 0 | 15-Aug-23 A | 16-Aug-23 A | | Service - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 330519SB | Prepare & Submit Ductile Iron Utility Pipe for Water Service - B | PM | 30 | 0 | 07-Sep-23 A | 25-Jan-24 A | | ctile Iron Utility Pipe for Water Service - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216 Water Utility Distribution Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216AA | Review & Approve Water Utility Distribution Valves - A | EN | 20 | 0 | 07-Sep-23 A | 07-Sep-23 A | | es - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216AB | Review & Approve Water Utility Distribution Valves - B | EN | 20 | 0 | 04-Dec-23 A | 05-Jan-24 A | | Utility Distribution Valves - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216F | Fabricate & Deliver Water Utility Distribution Valves | PM | 100 | 100 | 08-Jan-24 A | 20-Nov-24 | 38 | Fabricate & Deliver Water Utility Distribution Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216P | Procure & Issue Contract Vendor/Sub - Water Utility Distribution Valves | PM | 20 | 0 | 07-Aug-23 A | 14-Aug-23 A | | Distribution Valves | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216SA | Prepare & Submit Water Utility Distribution Valves - A | PM | 30 | 0 | 15-Aug-23 A | 06-Sep-23 A | | es - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 331216SB | Prepare & Submit Water Utility Distribution Valves - B | PM | 30 | 0 | 08-Sep-23 A | 01-Dec-23 A | | istribution Valves - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507 Hangers and Supports for Processing Piping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507AA | Review & Approve Hangers and Supports for Process Pipe - A | EN | 20 | 4 | 29-Mar-24 A | 05-Jul-24 | -5 | Review & Approve Hangers and Supports for Process Pipe - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507AB | Review & Approve Hangers and Supports for Process Pipe - B | EN | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 92 | Review & Approve Hangers and Supports for Process Pipe - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507F | Fabricate & Deliver Hangers and Supports for Process Pipe | PM | 20 | 20 | 08-Jul-24 | 02-Aug-24 | -5 | Fabricate & Deliver Hangers and Supports for Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507P | Procure & Issue Contract Vendor/Sub - Hangers and Supports for Process Pipe | PM | 20 | 0 | 15-Nov-23 A | 15-Dec-23 A | | dor/Sub - Hangers and Supports for Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507SA | Prepare & Submit Hangers and Supports for Process Pipe - A | PM | 30 | 0 | 18-Dec-23 A | 28-Mar-24 A | | Submit Hangers and Supports for Process Pipe - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400507SB | Prepare & Submit Hangers and Supports for Process Pipe - B | PM | 30 | 30 | 01-Jul-24 | 12-Aug-24 | 92 | Prepare & Submit Hangers and Supports for Process Pipe - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400531 Thermoplastic Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400531A | Review & Approve Thermoplastic Process Pipe | EN | 20 | 0 | 07-Dec-23 A | 08-Jan-24 A | | toplastic Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400531F | Fabricate & Deliver Thermoplastic Process Pipe | PM | 10 | 0 | 01-Mar-24 A | 30-Apr-24 A | | fabricate & Deliver Thermoplastic Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400531P | Procure & Issue Contract Vendor/Sub - Thermoplastic Process Pipe | PM | 20 | 0 | 28-Nov-23 A | 18-Dec-23 A | | ndor/Sub - Thermoplastic Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400531S | Prepare & Submit Thermoplastic Process Pipe | PM | 30 | 0 | 01-Dec-23 A | 06-Dec-23 A | | ic Process Pipe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559 Stainless Steel Slide Gates | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559A | Review & Approve Steel Slide Gates - A | EN | 20 | 0 | 02-Nov-23 A | 09-Jan-24 A | | Slide Gates - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559AB | Review & Approve Steel Slide Gates - B | EN | 15 | 2 | 02-Feb-24 A | 02-Jul-24 | 153 | Review & Approve Steel Slide Gates - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559F | Fabricate & Deliver Stainless Steel Slide Gates (ETD 8/24) | PM | 100 | 60 | 19-Mar-24 A | 24-Sep-24 | 67 | Fabricate & Deliver Stainless Steel Slide Gates (ETD 8/24) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559P | Procure & Issue Contract Vendor/Sub - Stainless Steel Slide Gates | PM | 20 | 0 | 27-Jul-23 A | 31-Jul-23 A | | Slide Gates | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559S | Prepare & Submit Stainless Steel Slide Gates - A | PM | 30 | 0 | 06-Oct-23 A | 01-Nov-23 A | | e Gates - A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400559SB | Prepare & Submit Stainless Steel Slide Gates - B | PM | 30 | 0 | 10-Jan-24 A | 01-Feb-24 A | | ainless Steel Slide Gates - B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582 Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582A | Review & Approve Solenoid Valves for Process Service | EN | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 38 | Review & Approve Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582F | Fabricate & Deliver Solenoid Valves for Process Service | PM | 80 | 80 | 11-Sep-24 | 07-Jan-25 | 38 | Fabricate & Deliver Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582P | Procure & Issue Contract Vendor/Sub - Solenoid Valves for Process Service | PM | 20 | 0 | 15-Nov-23 A | 30-Nov-23 A | | r/Sub - Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 400582S | Prepare & Submit Solenoid Valves for Process Service | PM | 30 | 30 | 01-Jul-24 | 12-Aug-24 | 38 | Prepare & Submit Solenoid Valves for Process Service | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13 Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13A | Review & Approve Process Piping Electrical Heat Tracing | EN | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 46 | Review & Approve Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13F | Fabricate & Deliver Solenoid Valves for Process Piping Electrical Heat Tracing | PM | 100 | 100 | 11-Sep-24 | 04-Feb-25 | 46 | Fabricate & Deliver Solenoid Valves for Process Piping Elec | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 404113.13P | Procure & Issue Contract Vendor/Sub - Process Piping Electrical Heat Tracing | PM | 20 | 0 | 23-May-24 A | 30-May-24 A | | Procure & Issue Contract Vendor/Sub - Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|----------------------------------------------------|-----------------------------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|-----------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | | | |
| 404113.13S | Prepare & Submit Solenoid Valves for Process Piping Electrical Heat Tracing | PM | 30 | 30 | 31-May-24 A | 12-Aug-24 | 46 | Prepare & Submit Solenoid Valves for Process Piping Electrical Heat Tracing | | | | | | | | | | | | | | | | | | | | | | | |
| 406343 Programmable Logic Controller | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4006343A | Review & Approve Programmable Logic Controllers | EN | 20 | 0 | 25-Apr-24 A | 11-Jun-24 A | | Review & Approve Programmable Logic Controllers | | | | | | | | | | | | | | | | | | | | | | | |
| 4006343F | Fabricate & Deliver Programmable Logic Controllers | PM | 100 | 90 | 12-Jun-24 A | 06-Nov-24 | 81 | Fabricate & Deliver Programmable Logic Controllers | | | | | | | | | | | | | | | | | | | | | | | |
| 4006343P | Procure & Issue Contract Vendor/Sub - Programmable Logic Controllers | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Programmable Logic Controllers | | | | | | | | | | | | | | | | | | | | | | | |
| 4006343S | Prepare & Submit Programmable Logic Controllers | PM | 30 | 0 | 06-Dec-23 A | 23-Apr-24 A | | Prepare & Submit Programmable Logic Controllers | | | | | | | | | | | | | | | | | | | | | | | |
| 406813 Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406813A | Review & Approve Process Control (HMI) Software | EN | 20 | 17 | 25-Apr-24 A | 24-Jul-24 | 54 | Review & Approve Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406813F | Fabricate & Deliver Process Control (HMI) Software | PM | 100 | 100 | 25-Jul-24 | 17-Dec-24 | 54 | Fabricate & Deliver Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406813P | Procure & Issue Contract Vendor/Sub - Process Control (HMI) Software | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406813S | Prepare & Submit Process Control (HMI) Software | PM | 30 | 0 | 06-Dec-23 A | 24-Apr-24 A | | Prepare & Submit Process Control (HMI) Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406863 Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406863A | Review & Approve Configuration of HMI Software | EN | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 41 | Review & Approve Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406863F | Fabricate & Deliver Configuration of HMI Software | PM | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 41 | Fabricate & Deliver Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406863P | Procure & Issue Contract Vendor/Sub - Configuration of HMI Software | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406863S | Prepare & Submit Configuration of HMI Software | PM | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | Prepare & Submit Configuration of HMI Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406866 Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 406866A | Review & Approve Configuration of Controller Software | EN | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 41 | Review & Approve Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406866F | Fabricate & Deliver Configuration of Controller Software | PM | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 41 | Fabricate & Deliver Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406866P | Procure & Issue Contract Vendor/Sub - Configuration of Controller Software | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | |
| 406866S | Prepare & Submit Configuration of Controller Software | PM | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 41 | Prepare & Submit Configuration of Controller Software | | | | | | | | | | | | | | | | | | | | | | | |
| 407000 Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407000A | Review & Approve Instrumentation for Process Systems | EN | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 6 | Review & Approve Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 407000F | Fabricate & Deliver Instrumentation for Process Systems | PM | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 6 | Fabricate & Deliver Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 407000P | Procure & Issue Contract Vendor/Sub - Instrumentation for Process Systems | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 407000S | Prepare & Submit Instrumentation for Process Systems | PM | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 6 | Prepare & Submit Instrumentation for Process Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 407113 Magnetic Flow Meters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407113A | Review & Approve Magnetic Flow Meters - A | EN | 20 | 10 | 18-Jul-23 A | 15-Jul-24 | 11 | Review & Approve Magnetic Flow Meters - A | | | | | | | | | | | | | | | | | | | | | | | |
| 407113AB | Review & Approve Magnetic Flow Meters - B | EN | 20 | 20 | 27-Aug-24 | 24-Sep-24 | 11 | Review & Approve Magnetic Flow Meters - B | | | | | | | | | | | | | | | | | | | | | | | |
| 407113F | Fabricate & Deliver Magnetic Flow Meters | PM | 100 | 100 | 25-Sep-24 | 19-Feb-25 | 11 | Fabricate & Deliver Magnetic Flow Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407113P | Procure & Issue Contract Vendor/Sub - Magnetic Flow Meters | PM | 20 | 0 | 09-Jun-23 A | 23-Jun-23 A | | Procure & Issue Contract Vendor/Sub - Magnetic Flow Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407113S | Prepare & Submit Magnetic Flow Meters - A | PM | 30 | 0 | 03-Jul-23 A | 17-Jul-23 A | | Prepare & Submit Magnetic Flow Meters - A | | | | | | | | | | | | | | | | | | | | | | | |
| 407113SB | Prepare & Submit Magnetic Flow Meters - B | PM | 30 | 30 | 16-Jul-24 | 26-Aug-24 | 11 | Prepare & Submit Magnetic Flow Meters - B | | | | | | | | | | | | | | | | | | | | | | | |
| 407179 Flow Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407179A | Review & Approve Flow Switches | EN | 20 | 0 | 18-Jul-23 A | 19-Apr-24 A | | Review & Approve Flow Switches | | | | | | | | | | | | | | | | | | | | | | | |
| 407179AA | Review & Approve Flow Switches - A | EN | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 6 | Review & Approve Flow Switches - A | | | | | | | | | | | | | | | | | | | | | | | |
| 407179F | Fabricate & Deliver Flow Switches | PM | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 6 | Fabricate & Deliver Flow Switches | | | | | | | | | | | | | | | | | | | | | | | |
| 407179P | Procure & Issue Contract Vendor/Sub - Flow Switches | PM | 20 | 0 | 09-Jun-23 A | 23-Jun-23 A | | Procure & Issue Contract Vendor/Sub - Flow Switches | | | | | | | | | | | | | | | | | | | | | | | |
| 407179S | Prepare & Submit Flow Switches | PM | 30 | 0 | 03-Jul-23 A | 17-Jul-23 A | | Prepare & Submit Flow Switches | | | | | | | | | | | | | | | | | | | | | | | |
| 407179SA | Prepare & Submit Flow Switches - A | PM | 30 | 10 | 22-Apr-24 A | 15-Jul-24 | 6 | Prepare & Submit Flow Switches - A | | | | | | | | | | | | | | | | | | | | | | | |
| 407223 Radar Level Meters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407223A | Review & Approve Radar Level Meters | EN | 20 | 20 | 16-Jul-24 | 12-Aug-24 | 6 | Review & Approve Radar Level Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407223F | Fabricate & Deliver Radar Level Meters | PM | 100 | 100 | 13-Aug-24 | 07-Jan-25 | 6 | Fabricate & Deliver Radar Level Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407223P | Procure & Issue Contract Vendor/Sub - Radar Level Meters | PM | 20 | 0 | 16-Nov-23 A | 05-Dec-23 A | | Procure & Issue Contract Vendor/Sub - Radar Level Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407223S | Prepare & Submit Radar Level Meters | PM | 30 | 10 | 06-Dec-23 A | 15-Jul-24 | 6 | Prepare & Submit Radar Level Meters | | | | | | | | | | | | | | | | | | | | | | | |
| 407276 Level Switches | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 407276AA | Review & Approve Level Switches - A | EN | 20 | 20 | 13-Aug-24 | 10-Sep-24 | 26 | Review & Approve Level Switches - A | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



| Activity ID | Activity Name | Resp | Orig Dur | Rem Dur | Start | Finish | Total Float | 2024 | | | | | | | | | | | | 2025 | | | | | | | | | | | |
|-------------------------|---------------------------------------------------------------------------------|------|----------|---------|-------------|-------------|-------------|---------------------------------------------------------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|
| | | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | | | | | |
| YP1170 | 8 - 14" DI ML from Bioreactor to Process Building - YP | YP | 8 | 8 | 10-Jun-24 A | 11-Jul-24 | 94 | 8 - 14" DI ML from Bioreactor to Process Building - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1180 | 8" FE (DIP) from Process Building to Eff. WW - YP | YP | 5 | 5 | 03-Jul-24 | 11-Jul-24 | 119 | 8" FE (DIP) from Process Building to Eff. WW - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1190 | 5" HDPE Gas Line - YP | YP | 10 | 10 | 09-Oct-24 | 23-Oct-24 | 56 | 5" HDPE Gas Line - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1200 | 4" Sludge Line (DIP) - YP | YP | 10 | 5 | 29-May-24 A | 08-Jul-24 | -6 | 4" Sludge Line (DIP) - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1210 | 12" Influent Line (DIP) Bioreactor to Process Building EL 208.50 - YP | YP | 5 | 3 | 10-Jun-24 A | 03-Jul-24 | -6 | 12" Influent Line (DIP) Bioreactor to Process Building EL 208.50 - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1220 | 2" CW (CU) & Yard Hydrant - YP | YP | 5 | 5 | 21-Nov-24 | 27-Nov-24 | 38 | 2" CW (CU) & Yard Hydrant - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1230 | 10" DI Influent Line Process Building to IPS - YP | YP | 5 | 3 | 10-Jun-24 A | 03-Jul-24 | 119 | 10" DI Influent Line Process Building to IPS - YP | | | | | | | | | | | | | | | | | | | | | | | |
| YP1410 | 4" FS (Fire Service) & 2-1/2" W (Water) Encased - YP | PL | 10 | 10 | 23-Jul-24 | 05-Aug-24 | 2 | 4" FS (Fire Service) & 2-1/2" W (Water) Encased - YP | | | | | | | | | | | | | | | | | | | | | | | |
| Site Electrical | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SE1010 | Ductbank #1 LELED Pole to LELED Switch Cabinet - SE | SE | 5 | 0 | 28-Aug-23 A | 01-Sep-23 A | | Ductbank #1 LELED Pole to LELED Switch Cabinet - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1020 | Ductbank #3 to Transformer - SE | SE | 12 | 12 | 07-Oct-24 | 23-Oct-24 | 46 | Ductbank #3 to Transformer - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1030 | Ductbank #10 PPH-3 to Security Gate - SE | SE | 5 | 5 | 24-Oct-24 | 30-Oct-24 | 46 | Ductbank #10 PPH-3 to Security Gate - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1040 | Ductbank #2 to SSH-1 & PPH-1 - SE | SE | 5 | 5 | 22-Oct-24 | 28-Oct-24 | 34 | Ductbank #2 to SSH-1 & PPH-1 - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1050 | Ductbank #5 SSH-2/PPH-2A to Effluent Pump Station- SE | SE | 8 | 8 | 29-Oct-24 | 07-Nov-24 | 34 | Ductbank #5 SSH-2/PPH-2A to Effluent Pump Station- SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1060 | Ductbank #8 SSH-2/PPH-2A to EQ Tanks - SE | SE | 8 | 8 | 08-Nov-24 | 19-Nov-24 | 34 | Ductbank #8 SSH-2/PPH-2A to EQ Tanks - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1070 | Power Handhole 2B (PPH-2B)- SE | SE | 5 | 5 | 20-Nov-24 | 26-Nov-24 | 34 | Power Handhole 2B (PPH-2B)- SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1080 | Ductbank #9 SSH-2/PPH-2A to Odor Control - SE | SE | 5 | 5 | 27-Nov-24 | 05-Dec-24 | 34 | Ductbank #9 SSH-2/PPH-2A to Odor Control - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1090 | Site Lighting - SE | SE | 15 | 15 | 06-Dec-24 | 27-Dec-24 | 34 | Site Lighting - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1100 | LELED Switch Cabinet - SE | SE | 5 | 0 | 28-Aug-23 A | 01-Sep-23 A | | LELED Switch Cabinet - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1110 | Power Handhole 3 (PHH-3) - SE | SE | 5 | 5 | 30-Sep-24 | 04-Oct-24 | 34 | Power Handhole 3 (PHH-3) - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1120 | Energize Transformer Utility 25Kv - SE | SE | 5 | 5 | 15-Jan-25 | 21-Jan-25 | 21 | Energize Transformer Utility 25Kv - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1130 | Control Handhole (SSH-1) & Power Handhole (PPH-1) - SE | SE | 5 | 5 | 15-Oct-24 | 21-Oct-24 | 34 | Control Handhole (SSH-1) & Power Handhole (PPH-1) - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1140 | Ductbank #4 SSH-1 & PPH-1 to Process Building - SE | SE | 8 | 4 | 24-Jun-24 A | 05-Jul-24 | 152 | Ductbank #4 SSH-1 & PPH-1 to Process Building - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1150 | Control Handhole (SSH-2) & Power Handhole (PPH-2A) - SE | SE | 5 | 5 | 22-Oct-24 | 28-Oct-24 | 63 | Control Handhole (SSH-2) & Power Handhole (PPH-2A) - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1160 | Pull Wire Ductbank #10 PPH-3 to Security Gate - SE | SE | 5 | 5 | 31-Oct-24 | 06-Nov-24 | 46 | Pull Wire Ductbank #10 PPH-3 to Security Gate - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1170 | Pull Wire Ductbank #2 to SSH-1 & PPH-1 - SE | SE | 5 | 5 | 07-Nov-24 | 13-Nov-24 | 46 | Pull Wire Ductbank #2 to SSH-1 & PPH-1 - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1180 | Pull Wire Ductbank #5 SSH-2/PPH-2A to Effluent Pump Station- SE | SE | 5 | 5 | 14-Nov-24 | 20-Nov-24 | 46 | Pull Wire Ductbank #5 SSH-2/PPH-2A to Effluent Pump Station- SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1190 | Pull Wire Ductbank #8 SSH-2/PPH-2A to EQ Tanks - SE | SE | 5 | 5 | 21-Nov-24 | 27-Nov-24 | 46 | Pull Wire Ductbank #8 SSH-2/PPH-2A to EQ Tanks - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1200 | Pull Wire Ductbank #9 SSH-2/PPH-2A to Odor Control - SE | SE | 5 | 5 | 02-Dec-24 | 06-Dec-24 | 46 | Pull Wire Ductbank #9 SSH-2/PPH-2A to Odor Control - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1210 | Pull Wire Ductbank #1 LELED Pole to LELED Switch Cabinet - SE | SE | 5 | 0 | 06-Sep-23 A | 12-Sep-23 A | | Pull Wire Ductbank #1 LELED Pole to LELED Switch Cabinet - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1220 | Pull Wire Ductbank #2 & #3 LELED Switch Cabinet to Transformer & Generator - SE | SE | 10 | 10 | 31-Dec-24 | 14-Jan-25 | 21 | Pull Wire Ductbank #2 & #3 LELED Switch Cabinet to Transformer & Generator - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1230 | Pull Wire Ductbank #4 SSH-1 & PPH-1 to Process Building - SE | SE | 5 | 5 | 09-Dec-24 | 13-Dec-24 | 46 | Pull Wire Ductbank #4 SSH-1 & PPH-1 to Process Building - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1240 | Ductbank #1 LELED Switch Cabinet to PPH-3 - SE | SE | 5 | 5 | 30-Sep-24 | 04-Oct-24 | 34 | Ductbank #1 LELED Switch Cabinet to PPH-3 - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1250 | Pull Wire Ductbank #1 LELED Switch Cabinet to PPH-3 - SE | SE | 5 | 5 | 07-Oct-24 | 11-Oct-24 | 34 | Pull Wire Ductbank #1 LELED Switch Cabinet to PPH-3 - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1260 | Generator 750Kw- SE | SE | 5 | 5 | 23-Dec-24 | 30-Dec-24 | 21 | Generator 750Kw- SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1270 | Transformer Utility 25Kv - SE | SE | 5 | 5 | 31-Oct-24 | 06-Nov-24 | 66 | Transformer Utility 25Kv - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1280 | Energize Generator - SE | SE | 5 | 5 | 15-Jan-25 | 21-Jan-25 | 66 | Energize Generator - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1290 | Ductbank #7 Junction Boxes to SSH-2/PPH-2A - SE | SE | 5 | 0 | 24-Jun-24 A | 01-Jul-24 | 136 | Ductbank #7 Junction Boxes to SSH-2/PPH-2A - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1300 | Pull Wire Ductbank #7 Junction Boxes to SSH-2/PPH-2A - SE | SE | 5 | 5 | 01-Jul-24 | 09-Jul-24 | 136 | Pull Wire Ductbank #7 Junction Boxes to SSH-2/PPH-2A - SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1310 | Ductbank #6 to Generator- SE | SE | 5 | 5 | 31-Oct-24 | 06-Nov-24 | 106 | Ductbank #6 to Generator- SE | | | | | | | | | | | | | | | | | | | | | | | |
| SE1320 | Pul Wire Ductbank #6 to Generator- SE | SE | 5 | 5 | 07-Nov-24 | 13-Nov-24 | 106 | Pul Wire Ductbank #6 to Generator- SE | | | | | | | | | | | | | | | | | | | | | | | |
| Bioreactor Tanks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sitework | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BR1020 | Excavate to Bottom of BR for Structural Fill - BR | EX | 10 | 0 | 08-Sep-23 A | 16-Oct-23 A | | Fill - BR | | | | | | | | | | | | | | | | | | | | | | | |
| BR1030 | Install Compacted Structural Fill to Subgrade - EL. 188.75 - BR | EX | 5 | 0 | 16-Oct-23 A | 27-Oct-23 A | | grade - EL. 188.75 - BR | | | | | | | | | | | | | | | | | | | | | | | |
| BR1170 | Backfill to EL ~213 - BR | EX | 10 | 0 | 08-May-24 A | 24-May-24 A | | Backfill to EL ~213 - BR | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



