










LOOK-AHEAD SCHEDULE

Littleton Common Sewer Expansion and Water Main Replacement
Town of Littleton, MA.
7/24/24

	Week Ending:					7/27/24					8/3/24					8/10/24				
Date:	21	22	23	24	25	28	29	30	31	1	4	5	6	7	8					
Activity	S	M	T	W	T	S	M	T	W	T	S	M	T	W	T					
Crew 1 (Nights 8pm-4am Sun. PM - Fri. AM)																				
King St. 15" PVC Sewer Great Rd. to End																				
Crew 2 (Nights 8pm-4am Sun. PM - Fri. AM)																				
Great Rd - 12" raw water main King St to Stevens St																				
Stevens St - Continue to S17-4 Great Rd w/ 8" PVC sewer to end																				
Crew 3 (Nights 8pm-4am Sun. PM - Fri. AM)																				
Temporary trench paving																				
Sidewalk restoration - King Street from Murray Park Rd to 495 Bridge																				
*schedule may change due to inclement weather in the forecast																				

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
1	Notice of award	1 day	Wed 5/10/23	Thu 5/11/23
2	Execution of contract	1 day	Mon 6/5/23	Tue 6/6/23
3	Notice to proceed	1 day	Thu 6/15/23	Fri 6/16/23
4	Submittals	30 days	Tue 6/6/23	Mon 7/17/23
5	Mobilization	5 days	Mon 6/12/23	Mon 6/19/23
6	Erosion Control Crew	7 days	Mon 6/12/23	Wed 6/21/23
7	Installation of erosion control	7 days	Mon 6/12/23	Wed 6/21/23
8	Main Line Crew #1	285.88 days	Tue 7/18/23	Thu 8/15/24
9	King Street - Installation of 8" PVC force main from #56 to west side of Rte 495 bridge - NIGHT SHIFT	11 days	Tue 7/18/23	Wed 8/2/23
10	#55 Russel St - Installation of new 8" FM from #50 to primary valve distribution structure	10 days	Wed 8/2/23	Tue 8/15/23
11	King Street - Installation of 12" DI water main Murray Park Rd to west side of Rte 495 bridge	5 days	Tue 8/15/23	Tue 8/22/23
12	Russell St - Installation of 6' FM & 12" WM in combined trench - King Street to tie in beyond #69	15 days	Tue 8/22/23	Tue 9/12/23
13	King Street - Installation of 12" water main East Side of Rte 495 bridge to intersection of Russell St	13 days	Tue 9/12/23	Fri 9/29/23
14	King Street - Installation of 8" PVC force main East Side of Rte 495 bridge to intersection of Russell St	12 days	Wed 9/13/23	Fri 9/29/23
15	Stevens Street - 8" pvc gravity sewer & 8" DI water main to SMH 17-4	7 days	Sun 6/9/24	Mon 6/17/24
16	Meetinghouse Rd - Installation of gravity sewer S17-4 to S17-9	8 days	Tue 6/18/24	Thu 6/27/24
17	Great Rd - Installation of 8" gravity sewer S17-4 to S18-2	12 days	Fri 6/28/24	Mon 7/15/24
18	Great Rd - Installation of 8" gravity sewer & 12" DI WM in combined trench S18-2 to S18-3	16 days	Tue 7/16/24	Tue 8/6/24
19	Great Rd - Installation of 2" Pressure Sewer & 12" DI WM in combined trench S18-3 to FC MH at #220	7 days	Wed 8/7/24	Thu 8/15/24
20				
21	Main Line Crew #2	286 days	Thu 6/29/23	Mon 7/29/24
22	Middle School - Installation of 18" gravity sewer - S10-2 to S12-1 (existing SMH) DAY SHIFT	36 days	Thu 6/29/23	Wed 8/16/23
23	Shattuck St. - Installation of 18" gravity sewer existing S12-1 to S13-1	19 days	Wed 8/16/23	Tue 9/12/23
24	King Street - Installation of new 18" PVC sewer from (S13-1) Shattuck St to S14-1 (Night Shift)	36 days	Tue 9/12/23	Wed 11/1/23
25	Stevens St - Installation of 8" gravity sewer & 8" WM in combined trench from King St S14-1 to S17-4 Great Rd	36 days	Wed 11/1/23	Thu 12/21/23

Littleton Common Sewer Expansion Littleton May 1, 2024	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
26	King Street - Installation of new 18" PVC sewer & 12" DI WM in combined trench from (S14-1) to Partridge Ln.	45 days	Tue 5/28/24	Mon 7/29/24
27				
28	Main Line Crew #3 - Day Shift	3 days	Thu 7/20/23	Tue 7/25/23
29	Middle School - Installation of 6" FM Flow meter to intersection of Russell St	3 days	Thu 7/20/23	Tue 7/25/23
30	Main Line Crew #4	21 days	Mon 5/6/24	Mon 6/3/24
31	Installation of 8" DI FM at Rte 495 bridge crossing	21 days	Mon 5/6/24	Mon 6/3/24
32	Sewer Service Crew	255 days	Tue 9/12/23	Fri 8/30/24
33	King Street	24 days	Mon 7/29/24	Fri 8/30/24
34	Stevens Street	2 days	Thu 12/21/23	Mon 12/25/23
35	Great Road	15 days	Wed 8/7/24	Tue 8/27/24
36	Shattuck Street	6 days	Tue 9/12/23	Wed 9/20/23
37	Water Service Crew	254.88 days	Tue 9/26/23	Thu 9/12/24
38	King Street	8 days	Fri 8/30/24	Wed 9/11/24
39	Stevens Street	1 day	Mon 12/25/23	Tue 12/26/23
40	Great Road	12 days	Wed 8/28/24	Thu 9/12/24
41	Russell Street	10 days	Tue 9/26/23	Tue 10/10/23
42	High School & Middle School Pump Stations	338 days	Mon 6/5/23	Fri 9/13/24
43	Anticipated Submittals	70 days	Mon 6/5/23	Thu 9/7/23
44	Approval by engineer - Approvals pending	30 days	Thu 9/7/23	Thu 10/19/23
45	Delivery 20-34 weeks. TBD once approvals completed	238 days	Thu 10/19/23	Fri 9/13/24
46	Paving	322 days	Wed 8/2/23	Tue 10/22/24
47	In accordance with the contract documents	322 days	Wed 8/2/23	Tue 10/22/24
48				
49	Restoration	309 days	Mon 9/11/23	Wed 11/13/24
50	Cleanup, loam & seed restoration	309 days	Mon 9/11/23	Wed 11/13/24

Littleton Common Sewer Expansion Littleton May 1, 2024	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	