

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
1				
2	<b>Main Line Crew #2</b>	<b>32 days</b>	<b>Tue 4/15/25</b>	<b>Thu 5/29/25</b>
3	King Street - Installation of new 12" PVC sewer & 12" DI WM S15-4-to S16-1	14 days	Tue 4/15/25	Mon 5/5/25
4	King Street - Installation of new 8" PVC sewer & 12" DI WM S16-1 to S16-1A HDD	5 days	Mon 5/5/25	Mon 5/12/25
5	King Street - Installation of new 8" PVC sewer & 12" DI WM S16-1A to S16-2	6 days	Mon 5/12/25	Tue 5/20/25
6	King Street - Installation of new 12" PVC sewer & water lateral to #550 King Street	2 days	Tue 5/20/25	Thu 5/22/25
7	King Street - Installation of 8" sewer & water lateral to Village Lane	2 days	Thu 5/22/25	Mon 5/26/25
8	King Street - Installation of 8" sewer & water lateral to Farmstead Way	2 days	Mon 5/26/25	Wed 5/28/25
9	King Street - Installation of 8" sewer & water lateral to Partridge Lane	1 day	Wed 5/28/25	Thu 5/29/25
10	<b>Sewer Service Crew</b>	<b>30 days</b>	<b>Mon 4/14/25</b>	<b>Mon 5/26/25</b>
11	Installation of vent piping SMH 2-2, 4-1, 4-3, 6-1 and 8-2	6 days	Mon 4/14/25	Tue 4/22/25
12	King Street	4 days	Tue 5/20/25	Mon 5/26/25
13	<b>Water Service Crew</b>	<b>5 days</b>	<b>Thu 5/29/25</b>	<b>Thu 6/5/25</b>
14	King Street	4 days	Thu 5/29/25	Wed 6/4/25
15	Great Road - hydrant at #325 Great Road	1 day	Wed 6/4/25	Thu 6/5/25
16	<b>Middle School Pump Stations</b>	<b>1 day</b>	<b>Wed 1/15/25</b>	<b>Thu 1/16/25</b>
17	Middle School - pump station additional electrical enclosure	1 day	Wed 1/15/25	Thu 1/16/25
18	<b>High School Connection</b>	<b>5 days</b>	<b>Mon 4/21/25</b>	<b>Mon 4/28/25</b>
19	High School kitchen connection	5 days	Mon 4/21/25	Mon 4/28/25
20	<b>Paving-Permanent Trench Patch</b>	<b>39 days</b>	<b>Tue 4/15/25</b>	<b>Mon 6/9/25</b>
21	Great Road - End of Stevens Street and Great Road from Stevens to Robinson Road	4 days	Tue 4/15/25	Mon 4/21/25
22	King Street - Village Lane to Partridge Lane	7 days	Thu 5/29/25	Mon 6/9/25
23	<b>Testing &amp; Cleaning</b>	<b>23 days</b>	<b>Tue 4/15/25</b>	<b>Fri 5/16/25</b>
24	Manhole testing	15 days	Tue 4/15/25	Tue 5/6/25
25	Flush and mandrel sewer pipe	8 days	Tue 5/6/25	Fri 5/16/25
26	<b>Paving-Permanent Mill &amp; Overlay</b>	<b>78 days</b>	<b>Mon 6/9/25</b>	<b>Thu 9/25/25</b>
27	King Street - High School to Russell Street	5 days	Mon 6/9/25	Mon 6/16/25
28	King Street - Shattuck Street to Great Road	2 days	Mon 6/16/25	Wed 6/18/25
29	Stevens St - King Street to Great Rd	2 days	Mon 9/15/25	Wed 9/17/25
30	Great Road - King Street to #220 Great Road	3 days	Wed 9/17/25	Mon 9/22/25

Littleton Common Sewer Expansion  
 Littleton  
 January 14, 2025


Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

Littleton Common Sewer Expansion

ID	Task Name	Duration	Start	Finish
31	King Street - Great Road to Partridge Lane	3 days	Mon 9/22/25	Thu 9/25/25
32	<b>Miscellaneous</b>	<b>1.88 days</b>	<b>Thu 1/16/25</b>	<b>Fri 1/17/25</b>
33	Hauling of contaminated soil from Great Rd	1.88 days	Thu 1/16/25	Fri 1/17/25
34	<b>Restoration</b>	<b>45 days</b>	<b>Mon 9/1/25</b>	<b>Mon 11/3/25</b>
35	Cleanup, loam & seed restoration	45 days	Mon 9/1/25	Mon 11/3/25

Littleton Common Sewer Expansion  
 Littleton  
 January 14, 2025

Task 

Milestone 

External Tasks 

Split 

Summary 

External Milestone 

Progress 

Project Summary 

Deadline 